



CITY OF LEE'S SUMMIT
CODES ADMINISTRATION
220 SE GREEN ST.
P.O.BOX 1600

PHONE:
816-969-1200

FAX:
816-969-1201

Inspection Summary

Permit #: PRCOM20114738, Building Permit - Commercial
Address: 1702 NW OBRIEN RD, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Sewer Service Inspection - Commercial	John Borns	Passed	Thursday, December 29, 2011

Gas Piping Inspection - Commercial	John Borns	Partial	Thursday, December 29, 2011
---	------------	---------	-----------------------------

Partial Correction
1 MISC

OK TO COVER WHEN READY GAS 1-1/4" IPS SDR10 POLYPIPE
GAS FEEDER LINE FROM OUTSIDE NE CORNER OF BLDG
APPROX 200' NW TO FENCED ENCLOSURE

Partial Correction
2 MISC

INTERIOR GAS PIPING PRESSURE TEST HELD STEADY AT ≥ 25
PSI FOR ≥ 20 MIN.

All Rough Inspection - Commercial	John Borns	Partial	Thursday, December 29, 2011
--	------------	---------	-----------------------------

Partial Correction
1 MISC

OK TO INSULATE WHEN READY UNDERSIDE OF ROOF
THROUGHOUT AND EXTERIOR WALLS AT SOUTH WING ONLY;

Partial Correction
2 MISC

OK TO COVER WHEN READY WALLS AND CEILINGS OF SOUTH
WING SPACES 108-125;

Comments: OK TO COVER WHEN READY SEWER SERVICE LINE FROM BUILDING ENTRY TO CONNECTION APPROVED BY LSPW TO EXISTING STUB AT MAIN.