



CITY OF LEE'S SUMMIT  
CODES ADMINISTRATION  
220 SE GREEN ST.  
P.O.BOX 1600

PHONE:  
816-969-1200

FAX:  
816-969-1201

## Inspection Summary

---

Permit #: PRCOM20114738, Building Permit - Commercial  
Address: 1702 NW OBRIEN RD, LEES SUMMIT, MO 64081

---

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

---

Inspection:	Inspector:	Outcome:	Date:
<b>All Rough Inspection - Commercial</b>	John Borns	Partial	Thursday, January 12, 2012

Partial Correction

1 MISC

OK TO INSULATE WHEN READY EXTERIOR WALLS AND UNDERSIDE OF ROOF THROUGHOUT.

Partial Correction

2 MISC

OK TO COVER WHEN READY WALLS AND CEILINGS OF SOUTH WING SPACES 108-125;

**Gas Piping Inspection - Commercial**

John Borns	Partial	Thursday, January 12, 2012
------------	---------	----------------------------

Partial Correction

1 MISC

1-1/4" IPS SDR10 POLYPIPE GAS FEEDER LINE FROM OUTSIDE NE CORNER OF BLDG APPROX 200' NW TO FENCED ENCLOSURE APPROVED TO COVER + GAS PIPING PRESSURE TEST HELD STEADY AT  $\geq 10$  PSI FOR  $\geq 10$  MIN. -- OK FOR USE.

Partial Correction

2 MISC

INTERIOR GAS PIPING PRESSURE TEST HELD STEADY AT  $\geq 25$  PSI FOR  $\geq 20$  MIN.

**Rated Assembly Inspection**

John Borns	Partial	Thursday, January 12, 2012
------------	---------	----------------------------

Partial Correction

1 MISC

OK TO COVER WHEN READY 5/8" TYPE X CEILING GWB AT FOLLOWING SPACES SPECIFIED AS DOUBLE LAYER BY A/E: 1ST LAYER AT SPACES 109-122; 125; 2ND LAYER AT SPACES 109-122; 125; 1ST LAYER AT SPACES 108; 123; 124; 127; 2ND LAYER AT SPACES 108; 123; 124; 127;

**Comments:**