

DEVELOPMENT SERVICES

PLAN REVIEW CONDITIONS

May 23, 2025

BRR Architecture 8131 Metcalf Ave Overland Park, KS 66204

Permit No: PRCOM20251957

Project Title: Q39

Project Address: 101 SW OLDHAM PKWY, LEES SUMMIT, MO 64081

Parcel Number: 61440010500000000

Location / Legal ADESA LOTS 1, 2 & 3---LOT 1 (EX PT TAKEN FOR ROW)

Description:

Type of Work: NEW SHELL BUILDING

Occupancy Group: ASSEMBLY FOR FOOD AND DRINK INC BARS, RESTAURANTS, BANQUET HALLS

Description: NEW SHELL FOR FUTURE RESTAURANT

Revisions Required

One or more departments have not approved the permit and the following is a list of requirements from the City of Lee's Summit that have not been satisfactorily addressed in the plans and specifications. Please address the comments as requested and upload the revised documents and /or additional information to the application through the online portal. Please contact the appropriate department regarding clarification of comments.

Development Services Department (816) 969-1200 Fire Department (816) 969-1300

Licensed Contractors Reviewed By: Joe Frogge Rejected

1. Lee's Summit Code of Ordinance, Section7-130.10 - Business License. It shall be unlawful for any person to engage in the construction contracting business without first obtaining a business license as required under the applicable provisions of Chapter 28 of the Lee's Summit Code of Ordinances.

Action required: Provide the name, email address & phone number for the on-site contact.

2. Lee's Summit Code of Ordinance, Section7-130.4 - Business License. (excerpt)

No person, other than a licensed contractor or employees of a licensed contractor, shall engage in electrical, plumbing or mechanical business, construction, installation or maintenance unless duly licensed in accordance with this section.

Action required: MEP subcontractors are required to be listed on permit. Provide company names of licensed MEP contractors.

Building Plan Review Reviewed By: Joe Frogge Rejected

1. The building permit for this project cannot be issued until the Development Services Department has received, approved, and processed the Final Development Plan.



DEVELOPMENT SERVICES

Action required: Comment is informational.

2. Unified Development Ordinance Article 8, Section 8.180.E

Roof mounted equipment – All roof-mounted equipment shall be screened entirely from view by using parapet walls at the same height as the mechanical units. For additions to existing buildings that do not meet this standard, individual screens will be permitted, with the design subject to approval by the Director.

Action required: Make needed corrections to drawings that provide details as to how mechanical equipment will be screened from all 4 sides per referenced UDO section. (parapet is not tall enough)

3. 2018 IBC 1803.1 General. Geotechnical investigations shall be conducted in accordance with Section 1803.2 and reported in accordance with Section 1803.6. Where required by the building official or where geotechnical investigations involve in-situ testing, laboratory testing or engineering calculations, such investigations shall be conducted by a registered design professional.

Action required: Provide soils report to justify design assumption of soil bearing capacity greater than 2,000psf. (2,400psf cited on sheet S001)

4. 2018 IPC 708.1 Cleanouts Required. Cleanouts shall be provided for drainage piping in accordance with Sections 708.1.1 through 708.1.11.

2018 IPC 708.1.3 Building drain and building sewer junction. The junction of the building drain and the building sewer shall be served by a cleanout that is located at the junction or within 10 feet of the developed length of piping upstream of the junction. For the requirements of this section, the removal of a water closet shall not be required to provide cleanout access.

Action required: Provide cleanouts to comply. 3 locations)

5. 2017 NEC Article 110.26 (C)(3) Personnel Doors. Where equipment rated 800 A or more that contains overcurrent devices, switching devices, or control devices is installed and there is a personnel door(s) intended for entrance to and egress from the working space less than 25 feet from the nearest edge of the working space, the door(s) shall open in the direction of egress and be equipped with panic hardware.

Action required: Provide panic device hardware at door 126 out of electrical room.

Fire Plan Review Reviewed By: Craig Hill Approved

1. 2018 IFC 907.1.1- Construction documents. Construction documents for fire alarm systems shall be submitted for review and approval prior to system installation. Construction documents shall include, but not be limited to, all of the following: 1. A floor plan which indicates the use of all rooms. 2. Locations of alarm-initiating and notification appliances. 3. Alarm control and trouble signaling equipment. 4. Annunciation. 5. Power connection. 6. Battery calculations. 7. Conductor type and sizes. 8. Voltage drop calculations. 9. Manufacturers, model numbers and listing information for equipment, devices and materials. 10. Details of ceiling height and construction. 11. The interface of fire safety control functions.

Action Required: Provide deferred submittal for fire alarm system.

2. 2018 IFC 901.2- Construction documents. The fire code official shall have the authority to require construction documents and calculations for all fire protection systems and to require permits be issued for the installation, rehabilitation or



DEVELOPMENT SERVICES

modification of any fire protection system. Construction documents for fire protection systems shall be submitted for review and approval prior to system installation.

Action Required: Provide deferred submittal for fire protection system.

The review conducted by the City of Lee's Summit Development Services Department shall not be construed as a structural review of the project.