Storm Water Inspection

JOB NUMBER: GX394 LOCATED AT: 500 SW LONGVIEW RD. LEE'S SUMMIT, MISSOURI

DATE: 11/19/2024

RESULT: See below

NOTIFICATIONS

CONTACTED: RUSTY SHORTEN SHAWN SCHMALSTIEG

CONTACT METHOD: EMAIL

INSPECTION COMPLETED BY: Chuck Stites chucks@kvco.net

Kaw Valley Storm Water Site Inspection Form

General Information									
Proj	ect Name		MCC LONGVIEW						
Location		50	500 SW LONGVIEW RD. LEE'S SUMMIT, MISSOURI						
Date	e of Inspection	11/19/20	11/19/2024						
Inspector's Name, phone, email		Chuck Stites	Chuck Stites		687-5616	chucks@kvco.net			
Insp	ector's certification #	687F976C	687F976C						
	se (e.g., initial grading): #								
	erosion control sheet(s)	EROSION CO	EROSION CONTROL						
	renced (e.g., EC08-EC13)		⊠Weekly/Biweekly ⊠ post-storm event						
туре	e of Inspection:	· ·	storm event						
Weather Information									
Has there been a storm event since the last inspection? \square Yes \square No If yes, provide:									
Storm Date(s): 11-17/11-18 Amount of precipitation (in): .25 + gauge referenced: STORMWATCH									
Weather at time of this inspection?									
$\square Clear \square Cloudy \square Rain \square Partly Cloudy \square Fog \square Snowing \square Sleet$									
Other: STORMWATCH Temperature: 57									
Erosion Controls Required by the SWPPP and/or Erosion Control Sheets									
	Erosion Controls		Maintenance		Corrective Action Needed, Notes, (Helpful Tips)				
	LIUSION CONTINUS		Required ?		confective Action 1	veeded, votes, (neiprur rips)			
1	Are all required perimeter controls (such as silt fence,	⊠Yes □No □N/A	□Yes ⊠No						
	wattles, berms) present and installed properly?								
	Are all disturbed areas, inactive for 14 days or	⊠yes □ No □n/A	□Yes ⊠No)					
2	more, properly stabilized								
	(steep slopes 7 days)? Are all storm drain inlets	⊠Yes □No	□Yes ⊠ No						
3	properly protected?			'					
	Are the exits constructed correctly (proper width,	⊠Yes □ NO	□ Yes ⊠No		ADDRESS TRA				
4	length, slope, material? Is	□n/A			ADDRESS HV				
	there track-out onto the				SEE PHO	ТО			
	street? Are stockpiles more than	Yes No							
5	50' from a storm drain?	⊠Yes □No □N/A							
	Are inactive stockpiles								
	stabilized and/or BMPs Installed down gradient?		🗆 Yes 🖾 No						
6	Does the sediment basin	□Yes □ No	□Yes ⊠ No	,					
	have adequate storage	⊠N/A							
	capacity (3,600 cubic ft. /acre required)?								
7	Are all ditch checks present	□Yes □ No	□Yes 🛛 No						
	and installed or built	⊠N/A							
	correctly?								
	Are rock ditch checks faced with small (1" or	□Yes □ No ⊠N/A	🗆 Yes 🖾 No						
	less) clean rock?								

BMPs								
	BMP/activity	Implemented?	Maintenance Required?	Corrective Action Needed, Notes, (Helpful Tips)				
1	Trash/litter from work areas placed in covered container(s)?	⊠Yes □ No □N/A	□Yes ⊠No					
2	Are concrete washouts available, used, marked with a sign, & properly constructed (with liner)?	⊠Yes □No □N/A	□Yes ⊠No					
3	Are spill containment materials (spill kit) readily available for bulk liquids?	⊠Yes □No □N/A						
4	Are potential storm water contaminants stored under cover and away from waterways?	⊠Yes □ No □N/A	□Yes 🛛 No					
5	Are all Porta Potty away from and down gradient of storm water inlets? Porta Potty anchored?	⊠ Yes □ No □ N/A ⊠ Yes □ No	🗆 Yes 🛛 No					
6	In MO, is a public notification sign installed at entrance? In KS, are NOI and SWPPP kept on site?	⊠Yes □ No □N/A	□Yes 🛛 No					
7	Are equipment fueling, cleaning, & maintenance areas free of spills, leaks?	⊠Yes □No □N/A						
8	Fuel tanks located away from waterways (min. 50') and storm drains? Tanks are double-walled, have secondary containment below, or contained by	⊠Yes □No □N/A ⊠Yes □No		FUEL IS BROUGHT IN ON SERVICE TRUCK				
9	a berm? Non-storm water discharges not allowed by the permit are present?	□Yes 🛛 No						
10	Dewatering being done without a control device (such as a filter bag)?	□Yes 🛛 No	□Yes 🛛 No					
11	other	□Yes □ No □N/A	□Yes □ No					

CERTIFICATION STATEMENT

I certify that this document and all attachments were prepared under my direction. The information submitted is, to the best of my knowledge and belief, true, accurate, and complete.

PRINT Name and Title CHUCK STITES SWPPP INSPECTOR

:

