

## **Stormwater Pollution Prevention Plan Inspection Report**

**Project Name and Location:** Blackwell

W					
Weather: 79					
		□Clo	oudy $oxtimes$ Sunny $oxtimes$ Rain $oxtimes$ Snowing/ Snow cover		
Date of inspection: 6/16/25					
Inspectors Name: Jessica Ekster					
Type of Inspection: ⊠ Regular □ Rain event □ Other:					
Rain in last 24 hrs (inches): NA					
Owner/Permittee: Griffin Riley					
Current Site Condition: Active					
BMP Checklist	<u>Yes</u>	No	Current Construction/Active Areas:		
Inlet Barriers	☒		Vertical		
Sediment Barriers	☒				
Construction Entrance	<u> </u>				
Stream Crossings		<u> </u>			
Seed/Sod/Hydroseed/Mulch/Blanket		<u>N</u>			
Sediment Basins & Discharge Locations		<u>N</u>			
Borrow Areas		<u> </u>			
General Site Conditions		<u>N</u>			
Concrete Washout	$\boxtimes$				

## **Problem Areas/Special Observations (Note problem areas ONLY below):**

ВМР	Location	Observation, Effectiveness, & Corrective Actions Ordered
Silt fence	Along curb	Repair a few areas where the fence has been damaged
Stabilize	In-active	Stabilize all areas that have been inactive for 14+ days- Weeds are not considered vegetation.
Stabilize	Swale	Stabilize swale on North end as soon as possible if work is done
Stabilize	Detention Ponds	Stabilize detention ponds asap- weeds are not considered vegetation
Silt fence	Detention Pond	Reset silt fence along detention pond behind Residences
Silt fence	Perimeter	Orange silt fence is not trenched in on East side of pond behind
		Residences- See picture below

Have items noted on the last inspection been corrected?  $\square$  Yes  $\bowtie$  No (if no explain): Need to stabilize in-active areas and det. ponds.

Note: Inspection comments above indicate deficiencies only. Deficiencies must be corrected within 7 days, unless otherwise noted. All other BMP's on site are considered to be in good working condition.

Signature: (



ВМР	Location	Observation, Effectiveness, & Corrective Actions Ordered
Field Inlet	NW corner	Remove built up silt around box and reset silt fence if needed
Concrete Washout	Throughout Site	Need more concrete washouts installed. Saw trucks cleaning out along curbs on 6/2
Grate Inlets	In soon to be alley	Need to protect grate inlets- install silt fence inside grate
Silt fence	Along backfilled curb	Install silt fence along backfilled curb throughout site
Inlet	Parking lot	Back side of inlet needs wrapped in silt fence. Parking lot of Residences- picture below
Inlet/Street	Various	Clean out various inlets, curbs, and streets throughout entire site









Taken on 6/16/25