



Facility : Lee's Summit Medical Center

Project: ED Expansion

DGL Project No: 6406.24.0003

Date: 06/05/2025

ADDENDUM "B" - DESIGN COORDINATION

#	Sheet #	Revision Narrative
CIVIL & LANDSCAPE		
1	C3.0	Added clarification notes for items to remain/be removed.
2	C4.0	Added clarification notes.
3	C5.0	Added clarification notes/updated keynotes legend.
4	C5.2	Updated keynotes legend.
5	C6.0	Updated pedestrian crosswalk detail for clarification.
6	C6.1	Removed cleanout detail.
7	L1.0	Revised plantings.
8	L2.0	Indicated project area. Revised legend graphics.
STRUCTURAL		
1	S101	Added clarifications at depressed slab.
2	S102	Added two roof openings.
3	S201	Det 13 - clarified sim at depressed slab. Det. 18 - Added drain pipe for clarification.
4	S301	Det. 17 - Added clarifying note.
ARCHITECTURAL LIFESAFETY		
1	AC101	Revised Lifesafety Legend symbols and partition legend.
ARCHITECTURAL DEMOLITION		
1	AD100	Added keynote to clarify existing demo extents.
2	AD104	Added keynote to clarify existing demo extents.
3	AD171	Added keynote to clarify existing ceiling work.
4	AD400	Added notes to clarify demo extents.
ARCHITECTURAL SITE		
1	AS002	Revised canopy signage detail 5/AS002 for clarity.

ARCHITECTURAL		
1	GI000	Added submittal titles and date for Design Coordination.
2	GI001	Updated sheet index.
3	AE101	Missing Card reader has been added at door 1-1460.
4	AE102	Missing Card reader has been added at doors 1-1457 & 1-1460. Door numbers have been applied, updated to doors 1-1405A/1-1425.
5	AE181	Lighting dimensions have been added at IT room 1-1460. HVAC registers have been updated to match mechanical.
6	AE201	Introduced drawing 4/AE201 "NORTH ELEVATION - AMBULANCE GARAGE". Re-numbered "ED EXPANSION - SOUTHEAST VIEW" to 5/AE201.
7	AE402	Revised per millwork closure panel and electrical coordination items.
8	AE403	Revised per millwork closure panel and clarified ceiling heights.
9	AE404	Gypsum soffit clarification, revised FAAP to match MEP sheets.
10	AE406	Revised to coordinate electrical outlets.
11	AE407	Revised per millwork closure panel and electrical coordination items.
12	AE408	Revised per millwork closure panel and electrical coordination items.
13	AE450	Detail 9/AE450 has been updated, no fire proofing will be required as canopy does not attach to the existing or new building. Revised joint details at canopy.
14	AE501	Revised per fireproofing and description of material.
15	AE532	Updated note on detail 5/AE532 to reference correct view.
16	AE601	Updated door schedule/panel elevations per pre-bid RFI's.
18	AE651	Revised window frame material and elevation.
INTERIORS		
1	AF001	Updated to clarify finish location.
2	AF002	General notes has been updated to clarify shower finishes. Elevation for finish clarification has been added.
3	AF101	Revised per base, wall and ceiling finishes.
4	AF103	Updated floor tags
5	AF104	Mobile pedestals have been added to plan.
PLUMBING		
1	P00-00	Updated Plumbing Symbols and Medical Gas Legend.
2	PD02-00	Revised text notes and added General Note "B" to clarify design intent.
3	PD02-01	Added demolition of 3/4"HW piping serving OG/GYN EXAM. Revised existing HW pipe size. Added demolition of existing 1-1/4"HW piping and downstream branch HW piping serving existing Patient Toilet room. Added demolition of existing 1-1/4"HW piping serving DECON TLT and EMS LOUNGE.
4	P02-00	Added sanitary and vent piping for added emergency eyewash and floor sink. Revised text notes to clarify design intent and existing conditions. Removed underground storm piping shown on civil plans.

5	P02-01	Revised HW isolation valve location. Added new 1/2"HW piping to serve OB/GYN EXAM 4. Revised existing HW pipe size. Added 2"HW piping and 1/2"HW piping to serve EXAM 7 and 8. Added 1/2" HW piping to serve TRAUMA. Added HW isolation valve on branch HW piping to EMS 1-1424.
6	P02-02	Added sheet.
7	P06-01	Corrected spelling and added floor sink with associated piping to riser diagram 8.
8	P08-01	Removed unused plumbing fixtures from plumbing fixture schedule. Added fixtures to plumbing fixture schedule. Removed unused detail reference from plumbing fixture schedule.
MECHANICAL		
1	M02-01	Updated location of diffusers to align with ceiling grid. Updated tag from existing to new construction in areas where ceiling grid will be changed but existing systems will remain. Updated ductwork in secutiry office 1-1401.
2	M03-01	Updated thermostat location
ELECTRICAL		
1	E02-01	Updated relocated alarm panels and added a keynote for clarification. Relocated 'FSD' electrical connection to match mechanical. Added 'FAAP' for coordination with other devices.
2	E03-01	Removed 'X1' from door 1-1405A. Added tag to existing fixture for clarification.
3	E04-01	Added fire alarm device in Corridor 1-1463 and Passage 1-1402. Relocated pull station in Vest 1-1425.
4	E05-01	Added outlet elevation tags for clarification.
5	E06-02	Revised existing panel conditions for clarification.
6	E06-04	Revised existing panel conditions for clarification.
7	E08-01	Added 'Exterior' to the fixture schedule name for clarification.
TECHNOLOGY		
1	T00-00	Revised Nurse Call Master Station symbol
2	TD02-01	Revised Legend Note # 4
3	T03-01	Updated Nurse Call Master Station locations at Nurse Stations "A" & "B"
4	T04-01	Updated IC devices to show Master/ Door Station number tags.
5	T05-01	Revised Legend Note 4 tag for Electrical outlet reference.
SPECIFICATION SECTIONS		
1	COVER	Revised Cover
2	000001	Revised Table of Contents
3	44313.13	Added spec section per pre-bid RFI's
4	47200	Added spec section per pre-bid RFI's
5	87100	Updated Door Hardware specs per pre-bid RFI's