

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
OnlinePortal at DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRCOM20235203
Address: 2991 SE SHENANDOAH DR, LEES SUMMIT, MO 64063

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Footing Inspection - Commercial	Khanh Nguyen	Partial	Wednesday, July 16, 2025

Corrective Action Required:

1 Misc

Lower level foundation:

- Exterior footing
- Storm shelter, column pads, columns for storm shelter
- Elevator pad and pit wall
- Storm shelter elevated slab

Upper level foundation:

****Corrections:** Provide sleeve through the footing (near middle of building); move drainage pipe out from directly underneath of the footing and column pad at garage 1/2 and 3/4

Comments: