



PUBLIC WORKS ENGINEERING DIVISION

Date: Tuesday, November 07, 2017

To:

SCHLAGEL & ASSOCIATES

Email:

Fax #: <NO FAX NUMBER>

TUF FLIGHT INDUSTRIES INC

Email:

Fax #: <NO FAX NUMBER>

From: Sue Pyles, P.E.
Staff Engineer

Application Number: PL2017212

Application Type: Engineering Plan Review

Application Name: COLEMAN EQUIPMENT WATER LINE PLANS

The Development Services Department received plans for this project on September 25, 2017. We have completed our review and offer the following comments:

Engineering Review

1. Please remove the casing pipe from the plans and the estimate, and also remove the associated standard detail.
2. Per LS Section 6901.E.1.b, 2 valves are required at the proposed connection. Please include a valve on the existing line either east or west of the connection, as well as a valve north of the connection on the new line.
3. Revise plans to reflect any revisions to the plat.

Traffic Review

In order to calculate the Engineering Plan Review and Inspection Fee, a sealed Engineer's Opinion of Probable Construction Costs shall accompany your final submittal copies. The itemized estimate (material and installation) shall be sufficiently broken down and shall include the following items, as applicable.

- Public infrastructure, both onsite and offsite.
- Private street construction, including parking lots and driveways.
- Sidewalks located within the right-of-way.
- ADA accessible ramps.
- Sanitary sewer manholes and piping between manholes, including private mains.
- Connection of the building sanitary sewer stub to the public main.

- Waterlines larger than 2 inches in diameter, valves, hydrants, and backflow preventer with vault, if outside the building.
- Stormwater piping greater than 6 inches in diameter, structures, and detention / retention facilities - public or private.
- Water quality features installed to meet the 40-hour extended duration detention requirements.
- Grading for detention / retention ponds.
- Grading to establish proper site drainage.
- Utility infrastructure adjustments to finished grade (i.e. manhole lids, water valves, etc.).
- Erosion and sediment control devices required for construction.
- Re-vegetation and other post-construction erosion and sediment control activities.

Electronic Plans for Resubmittal

Beginning Monday, May 23, 2016, all Planning application and development engineering plan resubmittals shall include an electronic copy of the documents as well as the required number of paper copies. Electronic copies will not be required for initial application submittals at this time as the plans are subject to change.

Electronic copies shall be provided on CD in the following formats

- Plats – All plats shall be provided in Tagged Image Format File (TIFF) Group 4 compression.
- Engineered Civil Plans – All engineered civil plans shall be provided in Tagged Image Format File (TIFF) Group 4 compression. All sheets shall be individually saved and titled with the sheet title.
- Architectural and other plan drawings – Architectural and other plan drawings, such as site electrical and landscaping, shall be provided in Portable Document Format (PDF).
- Studies – Studies, such as stormwater and traffic, shall be provided in Portable Document Format (PDF).
- It is requested that each plan sheet be a maximum of 2MB.

Please contact Staff with any questions or concerns you may have.

If you have any questions or comments, please contact me, Sue Pyles either at (816) 969-1245 or e-mail to Sue.Pyles@cityofls.net.

Sincerely,

Sue Pyles, P.E.
Staff Engineer

cc: Development Engineering Project File