S LEE'S SUMMIT MISSOURI

PUBLIC WORKS ENGINEERING DIVISION

Date: Thursday, May 17, 2018

To: HUNT MIDWEST REAL EST DEV INC Email: Fax #: <NO FAX NUMBER>

OLSSON ASSOCIATES Email: JFAIN@OLSSONASSOCAITES.COM Fax #: (913) 381-1174

 From:
 Sue Pyles, P.E. Senior Staff Engineer

 Application Number:
 PL2018062

 Application Type:
 Engineering Plan Review

 Application Name:
 Eagle Creek 16th Plat Sanitary Sewer

The Development Services Department received plans for this project on April 20, 2018. We have completed our review and offer the following comments listed below.

- Resubmit three (3) full size sets of plans (no larger than 24"x36") folded to 8-½"x11", one (1) comment response letter, and one (1) digital copy following the electronic plan submittal guides as stated below.
- Revised plans will be reviewed within five (5) business days of the date received.

Engineering Review

- 1. Sheet C202: Revise General Note 4, the City does not allow use of VCP pipe.
- 2. Sheets C204-C205: Include "Per Lee's Summit Standard" to the structure labels where connections to existing MHs are proposed.
- 3. Sheet C204: Show the water line crossing in the Line 3 Profile view just downstream of MH 3-2.
- 4. Sheet C207: Delete the Drop MH detail as it is not required on this project.
- 5. Add Building Sewer Stub & Riser and MH Wall Connection standard details.

Traffic Review

In order to calculate the Engineering Plan Review and Inspection Fee, a sealed Engineer's Opinion of Probable Construction Costs shall accompany your final submittal copies. The itemized estimate (material and installation) shall be sufficiently broken down and shall include the following items, as applicable.

• Public infrastructure, both onsite and offsite.

220 SE Green Street | Lee's Summit, MO 64063 |816.969.1200 | 816.969.1201 Fax | cityofLS.net/Development

- Private street construction, including parking lots and driveways.
- Sidewalks located within the right-of-way.
- ADA accessible ramps.
- Sanitary sewer manholes and piping between manholes, including private mains.
- Connection of the building sanitary sewer stub to the public main.
- Waterlines larger than 2 inches in diameter, valves, hydrants, and backflow preventer with vault, if outside the building.
- Stormwater piping greater than 6 inches in diameter, structures, and detention / retention facilities public or private.
- Water quality features installed to meet the 40-hour extended duration detention requirements.
- Grading for detention / retention ponds.
- Grading to establish proper site drainage.
- Utility infrastructure adjustments to finished grade (i.e. manhole lids, water valves, etc.).
- Erosion and sediment control devices required for construction.
- Re-vegetation and other post-construction erosion and sediment control activities.

Electronic Plans for Resubmittal

Development engineering plan resubmittals shall include an electronic copy of the documents as well as the required number of paper copies.

Electronic copies shall be provided on CD in the following formats

- Plats All plats shall be provided in Tagged Image Format File (TIFF) Group 4 compression.
- Engineered Civil Plans All engineered civil plans shall be provided in Tagged Image Format File (TIFF) Group 4 compression. All sheets shall be individually saved and titled with the sheet title.
- Architectural and other plan drawings Architectural and other plan drawings, such as site electrical and landscaping, shall be provided in Portable Document Format (PDF).
- Studies Studies, such as stormwater and traffic, shall be provided in Portable Document Format (PDF).
- It is requested that each plan sheet be a maximum of 2MB.

Please contact me if you have any questions or comments.

Sincerely,

Sue Pyles, P.E. Senior Staff Engineer (816) 969-1245 Sue.Pyles@cityofls.net

cc: Development Engineering Project File