

April 13, 2020

Sue Pyles, P.E. Senior Staff Engineer (816) 969-1245 City of Lee's Summit, MO 220 SE Green Street Lee's Summit, MO 64063

RE: PL2019334 - PARAGON STAR - PUBLIC SANITARY

We have received your comments dated April 9th, 2020 for the above referenced project. Our responses follow each comment. The comment responses have been organized by the review section they pertain to.

Engineering Review

Engineering Review - Corrections

- 1. The angle between Lines A and LB at MH LB4 must not be less than 90 degrees. Please revise.
 - **GBA Response:** Revised alignment angle. See sheets 3 and 4.
- 2. The future connection at MH A7 will be core drilled and will be included on the future plan set. Please remove the proposed stub.
 - **GBA Response:** Removed future service stub note. See sheet 4
- 3. Please reduce the line weight of the proposed grease traps and associated piping, like other items proposed by separate plans are shown.
 - **GBA Response:** Grease trap and associated piping changed to future color throughout plans.
- 4. Please verify that wyes and MHs are located with a minimum of 4' between the MH and the EDGE of the wye fitting and also between wye centerlines.
 - **GBA Response:** Dimensions added from upstream MH to proposed service stubs throughout plans.



We believe we have addressed all comments on this project. If you have any additional questions or concerns, please feel free to contact us.

Sincerely,

GEORGE BUTLER ASSOCIATES, INC.

Clint Loumaster, P.E.