
DEVELOPMENT SERVICES

Date: Wednesday, May 13, 2020

To: SCHLAGEL & ASSOCIATES
14920 W 107TH ST
LENEXA, KS 66215

From: Sue Pyles, P.E.
Senior Staff Engineer

Application Number: PL2020040

Application Type: Engineering Plan Review

Application Name: WOODLAND GLEN 2ND PLAT(SANITARY SEWER MAIN EXTENSION)

The Development Services Department received plans for this project on February 21, 2020. We have completed our review and offer the following comments listed below.

- Resubmit one (1) comment response letter, and one (1) digital copy following the electronic plan submittal guides as stated below.
- Revised plans will be reviewed within five (5) business days of the date received.

Engineering Review - Corrections

1. Please review the easement widths to ensure you meet the minimum requirements of the Design and Construction Manual Section 6501.L.1.c. It would appear that Line B does not meet this requirement. Please review all widths and revise as needed. All revisions will need to be included on the Final Plat, as well as all other engineering plans.
2. Although not required, consider extending the sewer stub lengths for Lots 56-58 to extend all the way through the easement.
3. Please review the estimate quantity for Item 5, 6" PVC, it doesn't appear to match the plans. Revise the estimate as needed, and reflect any changes on the Summary of Quantities Table on Sheet 1. Make sure to resubmit a signed/sealed estimate.

Traffic Review - Not Required

In order to calculate the Engineering Plan Review and Inspection Fee, a sealed Engineer's Opinion of Probable Construction Costs shall accompany your final submittal copies. The itemized estimate (material and installation) shall be sufficiently broken down and shall include the following items, as applicable.

- Public infrastructure, both onsite and offsite.
- Private street construction, including parking lots and driveways.
- Sidewalks located within the right-of-way.
- ADA accessible ramps.

- Sanitary sewer manholes and piping between manholes, including private mains.
- Connection of the building sanitary sewer stub to the public main.
- Waterlines larger than 2 inches in diameter, valves, hydrants, and backflow preventer with vault, if outside the building.
- Stormwater piping greater than 6 inches in diameter, structures, and detention / retention facilities - public or private.
- Water quality features installed to meet the 40-hour extended duration detention requirements.
- Grading for detention / retention ponds.
- Grading to establish proper site drainage.
- Utility infrastructure adjustments to finished grade (i.e. manhole lids, water valves, etc.).
- Erosion and sediment control devices required for construction.
- Re-vegetation and other post-construction erosion and sediment control activities.

Electronic Plans for Resubmittal

All Planning application and development engineering plan resubmittals shall include an electronic copy of the documents as well as the required number of paper copies.

Electronic copies shall be provided in the following formats

- Plats – All plats shall be provided in multi-page Portable Document Format (PDF).
- Engineered Civil Plans – All engineered civil plans shall be provided in multi-page Portable Document Format (PDF).
- Studies – Studies, such as stormwater and traffic, shall be provided in Portable Document Format (PDF).

Please contact me if you have any questions or comments.

Sincerely,

Sue Pyles, P.E.
Senior Staff Engineer
(816) 969-1245
Sue.Pyles@cityofls.net

cc: Development Engineering Project File