

---

**DEVELOPMENT SERVICES**

**Date:** Thursday, June 04, 2020

**To:** SCHLAGEL & ASSOCIATES  
14920 W 107TH ST  
LENEXA, KS 66215

**From:** Sue Pyles, P.E.  
Senior Staff Engineer

**Application Number:** PL2020041

**Application Type:** Engineering Plan Review

**Application Name:** WOODLAND GLEN 2ND PLAT (WATER LINE)

---

The Development Services Department received plans for this project on February 21, 2020. We have completed our review and offer the following comments listed below.

- Resubmit one (1) comment response letter, and one (1) digital copy following the electronic plan submittal guides as stated below.
- Revised plans will be reviewed within five (5) business days of the date received.

**Engineering Review - Corrections**

1. Line 1 exceeds the allowable dead end length of 700 feet. Please add a water line along the north side of SW 14th Street that connects Line 1 with the existing 8" main on the east side of Ward Road.
2. Please show and label the existing 30" main along the south side of SW 14th Street in Plan view and show the crossing in Profile view.
3. Where the existing water main is being removed across Heartwood Drive, please show capping the existing cross.

**Traffic Review - Not Required**

In order to calculate the Engineering Plan Review and Inspection Fee, a sealed Engineer's Opinion of Probable Construction Costs shall accompany your final submittal copies. The itemized estimate (material and installation) shall be sufficiently broken down and shall include the following items, as applicable.

- Public infrastructure, both onsite and offsite.
- Private street construction, including parking lots and driveways.
- Sidewalks located within the right-of-way.
- ADA accessible ramps.
- Sanitary sewer manholes and piping between manholes, including private mains.
- Connection of the building sanitary sewer stub to the public main.

- Waterlines larger than 2 inches in diameter, valves, hydrants, and backflow preventer with vault, if outside the building.
- Stormwater piping greater than 6 inches in diameter, structures, and detention / retention facilities - public or private.
- Water quality features installed to meet the 40-hour extended duration detention requirements.
- Grading for detention / retention ponds.
- Grading to establish proper site drainage.
- Utility infrastructure adjustments to finished grade (i.e. manhole lids, water valves, etc.).
- Erosion and sediment control devices required for construction.
- Re-vegetation and other post-construction erosion and sediment control activities.

### **Electronic Plans for Resubmittal**

---

All Planning application and development engineering plan resubmittals shall include an electronic copy of the documents as well as the required number of paper copies.

Electronic copies shall be provided in the following formats

- Plats – All plats shall be provided in multi-page Portable Document Format (PDF).
- Engineered Civil Plans – All engineered civil plans shall be provided in multi-page Portable Document Format (PDF).
- Studies – Studies, such as stormwater and traffic, shall be provided in Portable Document Format (PDF).

Please contact me if you have any questions or comments.

Sincerely,

Sue Pyles, P.E.  
Senior Staff Engineer  
(816) 969-1245  
Sue.Pyles@cityofls.net

cc: Development Engineering Project File