

DEVELOPMENT SERVICES

Date: Thursday, October 15, 2020

- To: OLSSON ASSOCIATES 1301 BURLINGTON, SUITE 100 NORTH KANSAS CITY, MO 64116
- From: Gene Williams, P.E. Senior Staff Engineer

Application Number:PL2020248Application Type:Engineering Plan ReviewApplication Name:OSAGE 2ND PLAT - Water Line

The Development Services Department has completed its review and offer the following comments listed below.

- Resubmit three (3) full size sets of plans (no larger than 24"x36") folded to 8-½"x11", one (1) comment response letter, and one (1) digital copy following the electronic plan submittal guides as stated below.
- Revised plans will be reviewed within five (5) business days of the date received.

Engineering Review - Corrections

- 1. Casing carrier pipe standard detail was provided, but does not appear to be used on this project. If not, please remove the detail.
- 2. Sheet C307: The temporary fire hydrant on Line 3 is shown as being removed. It would appear an additional fire hydrant is needed on Osage Dr. to meet the 500 foot rule. If so, then please show the new location of the fire hydrant on Osage Dr.

In order to calculate the Engineering Plan Review and Inspection Fee, a sealed Engineer's Opinion of Probable Construction Costs shall accompany your final submittal copies. The itemized estimate (material and installation) shall be sufficiently broken down and shall include the following items, as applicable.

- Public infrastructure, both onsite and offsite.
- Private street construction, including parking lots and driveways.
- Sidewalks located within the right-of-way.
- ADA accessible ramps.
- Sanitary sewer manholes and piping between manholes, including private mains.
- Connection of the building sanitary sewer stub to the public main.
- Waterlines larger than 2 inches in diameter, valves, hydrants, and backflow preventer with vault, if outside the building.
- Stormwater piping greater than 6 inches in diameter, structures, and detention / retention facilities public or private.

220 SE Green Street | Lee's Summit, MO 64063 |816.969.1200 | 816.969.1201 Fax | cityofLS.net/Development

- Water quality features installed to meet the 40-hour extended duration detention requirements.
- Grading for detention / retention ponds.
- Grading to establish proper site drainage.
- Utility infrastructure adjustments to finished grade (i.e. manhole lids, water valves, etc.).
- Erosion and sediment control devices required for construction.
- Re-vegetation and other post-construction erosion and sediment control activities.

Electronic Plans for Resubmittal

All Planning application and development engineering plan resubmittals shall include an electronic copy of the documents as well as the required number of paper copies.

Electronic copies shall be provided in the following formats

- Plats All plats shall be provided in multi-page Portable Document Format (PDF).
- Engineered Civil Plans All engineered civil plans shall be provided in mulit-page Portable Document Format (PDF).
- Studies Studies, such as stormwater and traffic, shall be provided in Portable Document Format (PDF).

Please contact me if you have any questions or comments.

Sincerely,

/s/ Gene Williams electronically signed Oct. 15, 2020

Gene Williams, P.E. Senior Staff Engineer (816) 969-1223 Gene.Williams@cityofls.net

cc: Development Engineering Project File