

## **DEVELOPMENT SERVICES**

Date: Tuesday, February 15, 2022

To: DAVIDSON ARCHITECTURE & ENGINEERING

4301 INDIAN CREEK PKWY OVERLAND PARK, KS 66207

**From:** Sue Pyles, P.E.

Senior Staff Engineer

**Application Number:** PL2022031

**Application Type:** Engineering Plan Review

**Application Name:** Towne Centre - Public water main extension

The Development Services Department received plans for this project on January 31, 2022. We have completed our review and offer the following comments listed below.

- See comments below to determine the required revisions and resubmit to the Development Services
   Department public portal located at <u>devservices.cityofls.net</u>. Digital documents shall follow the electronic plan submittal guides as stated below.
- Revised plans will be reviewed within five (5) business days of the date received.

## **Engineering Review - Corrections**

- 1. Submit an Engineer's Estimate of Probable Construction Costs.
- 2. Show location of all oil/gas wells, or indicate none are present, and cite the source. Field survey evidence isn't sufficient.
- 3. Include the following note: "Compacted Fill shall be placed to a minimum 18" above the top of the pipe prior to installation." Show and label the limits of the compacted fill placement in the Profile view. Use hatching for clarity.
- 4. Revise the line weight used for the future fire line at Sta. 2+56.70 in Plan view to match other future utilities for clarity.
- 5. Revise the connection to existing to show a Tee rather than a Tapping Sleeve.
- 6. Revise the Future Fire Line Connection detail to only show 1 gate valve on the public main.
- 7. Only include standard detail used on this project.

## **Traffic Review - Not Required**

In order to calculate the Engineering Plan Review and Inspection Fee, a sealed Engineer's Opinion of Probable Construction Costs shall accompany your final submittal copies. The itemized estimate (material and installation) shall be sufficiently broken down and shall include the following items, as applicable.

- Public infrastructure, both onsite and offsite.
- Private street construction, including parking lots and driveways.
- Sidewalks located within the right-of-way.
- ADA accessible ramps.
- Sanitary sewer manholes and piping between manholes, including private mains.
- Connection of the building sanitary sewer stub to the public main.
- Waterlines larger than 2 inches in diameter, valves, hydrants, and backflow preventer with vault, if outside the building.
- Stormwater piping greater than 6 inches in diameter, structures, and detention / retention facilities public or private.
- Water quality features installed to meet the 40-hour extended duration detention requirements.
- Grading for detention / retention ponds.
- Grading to establish proper site drainage.
- Utility infrastructure adjustments to finished grade (i.e. manhole lids, water valves, etc.).
- Erosion and sediment control devices required for construction.
- Re-vegetation and other post-construction erosion and sediment control activities.

## **Electronic Plans for Resubmittal**

All Planning application and development engineering plan resubmittals shall include an electronic copy of the documents as well as the required number of paper copies.

Electronic copies shall be provided in the following formats

- Plats All plats shall be provided in multi-page Portable Document Format (PDF).
- Engineered Civil Plans All engineered civil plans shall be provided in mulit-page Portable Document Format (PDF).
- Studies Studies, such as stormwater and traffic, shall be provided in Portable Document Format (PDF).

Please contact me if you have any questions or comments.

Sincerely,

Sue Pyles, P.E. Senior Staff Engineer (816) 969-1245 Sue.Pyles@cityofls.net

cc: Development Engineering Project File