

---

**DEVELOPMENT SERVICES**

**Date:** Tuesday, May 31, 2022

**To:** DAVID RINNE  
SCHLAGEL ASSOCIATES

**From:** Sue Pyles, P.E.  
Senior Staff Engineer

**Application Number:** PL2022170

**Application Type:** Engineering Plan Review

**Application Name:** Lumberman's Row - Public Sanitary

---

The Development Services Department received plans for this project on April 29, 2022. We have completed our review and offer the following comments listed below.

- See comments below to determine the required revisions and resubmit to the Development Services Department public portal located at [devservices.cityofls.net](https://devservices.cityofls.net). Digital documents shall follow the electronic plan submittal guides as stated below.
- Revised plans will be reviewed within five (5) business days of the date received.

**Engineering Review - Corrections**

1. Submit an Engineer's Estimate of Probable Construction Costs.
2. Sheet 1:
  - "Asphalt Pavement – Existing" is duplicated in the Legend.
  - Please either revise "Engineering Department" to "Development Services Department" or delete altogether and just refer to the City in General Note 2.
3. Sheet 3:
  - Pergola Park 5th Plat Sanitary plans include the service lines for Lumberman's Row Lots 17 & 18. Please revise Plan view to match that plan.
  - The flowline callouts at MH D2 are reversed. Please revise.
  - Please label proposed and existing grade lines in Profile view.
  - Please clarify the grade lines at MH D1 in Profile view.
  - The top of MH D3 does not match the proposed grade in Profile view. Please revise.

**Traffic Review - Not Required**

In order to calculate the Engineering Plan Review and Inspection Fee, a sealed Engineer's Opinion of Probable Construction Costs shall accompany your final submittal copies. The itemized estimate (material and installation) shall be sufficiently broken down and shall include the following items, as applicable.

- Public infrastructure, both onsite and offsite.
- Private street construction, including parking lots and driveways.
- Sidewalks located within the right-of-way.
- ADA accessible ramps.
- Sanitary sewer manholes and piping between manholes, including private mains.
- Connection of the building sanitary sewer stub to the public main.
- Waterlines larger than 2 inches in diameter, valves, hydrants, and backflow preventer with vault, if outside the building.
- Stormwater piping greater than 6 inches in diameter, structures, and detention / retention facilities - public or private.
- Water quality features installed to meet the 40-hour extended duration detention requirements.
- Grading for detention / retention ponds.
- Grading to establish proper site drainage.
- Utility infrastructure adjustments to finished grade (i.e. manhole lids, water valves, etc.).
- Erosion and sediment control devices required for construction.
- Re-vegetation and other post-construction erosion and sediment control activities.

### **Electronic Plans for Resubmittal**

---

All Planning application and development engineering plan resubmittals shall include an electronic copy of the documents as well as the required number of paper copies.

Electronic copies shall be provided in the following formats

- Plats – All plats shall be provided in multi-page Portable Document Format (PDF).
- Engineered Civil Plans – All engineered civil plans shall be provided in multi-page Portable Document Format (PDF).
- Studies – Studies, such as stormwater and traffic, shall be provided in Portable Document Format (PDF).

Please contact me if you have any questions or comments.

Sincerely,

Sue Pyles, P.E.  
Senior Staff Engineer  
(816) 969-1245  
Sue.Pyles@cityofls.net

cc: Development Engineering Project File