
DEVELOPMENT SERVICES

Date: Wednesday, August 31, 2022

To: <NO CONTACT NAME AVAILABLE>
<NO CONTACT INFORMATION AVAILABLE>

To: DAVID RINNE
SCHLAGEL ASSOCIATES

From: Sue Pyles, P.E.
Senior Staff Engineer

Application Number: PL2022169

Application Type: Engineering Plan Review

Application Name: Lumberman's Row - Public Water

The Development Services Department received plans for this project on April 29, 2022. We have completed our review and offer the following comments listed below.

- See comments below to determine the required revisions and resubmit to the Development Services Department public portal located at devservices.cityofls.net. Digital documents shall follow the electronic plan submittal guides as stated below.
- Revised plans will be reviewed within five (5) business days of the date received.

Engineering Review - Corrections

1. Please revise Line 2 to go from the bend at Sta. 10+16.81 directly to the FH. The FH should be called out as a "straight" or "in-line" hydrant.
2. Label the gate valve on Line 4 near Line 2 in Plan view.
3. How will having a restrained pipe on the south side of the 90 degree bend and an unrestrained pipe east of the bend effect the main?
4. I have asked for a fire review of the proposed FH locations. That will not be available until next week, so I'll forward under separate cover.

Traffic Review - Not Required

In order to calculate the Engineering Plan Review and Inspection Fee, a sealed Engineer's Opinion of Probable Construction Costs shall accompany your final submittal copies. The itemized estimate (material and installation) shall be sufficiently broken down and shall include the following items, as applicable.

- Public infrastructure, both onsite and offsite.
- Private street construction, including parking lots and driveways.
- Sidewalks located within the right-of-way.
- ADA accessible ramps.
- Sanitary sewer manholes and piping between manholes, including private mains.
- Connection of the building sanitary sewer stub to the public main.
- Waterlines larger than 2 inches in diameter, valves, hydrants, and backflow preventer with vault, if outside the building.
- Stormwater piping greater than 6 inches in diameter, structures, and detention / retention facilities - public or private.
- Water quality features installed to meet the 40-hour extended duration detention requirements.
- Grading for detention / retention ponds.
- Grading to establish proper site drainage.
- Utility infrastructure adjustments to finished grade (i.e. manhole lids, water valves, etc.).
- Erosion and sediment control devices required for construction.
- Re-vegetation and other post-construction erosion and sediment control activities.

Electronic Plans for Resubmittal

All Planning application and development engineering plan resubmittals shall include an electronic copy of the documents as well as the required number of paper copies.

Electronic copies shall be provided in the following formats

- Plats – All plats shall be provided in multi-page Portable Document Format (PDF).
- Engineered Civil Plans – All engineered civil plans shall be provided in multi-page Portable Document Format (PDF).
- Studies – Studies, such as stormwater and traffic, shall be provided in Portable Document Format (PDF).

Please contact me if you have any questions or comments.

Sincerely,

Sue Pyles, P.E.
Senior Staff Engineer
(816) 969-1245
Sue.Pyles@cityofls.net

cc: Development Engineering Project File