



September 30, 2022

City of Lee's Summit
Attn: Sue Pyles, PE
220 SE Green Street
Lee's Summit, MO 64063

**RE: LUMBERMAN'S ROW – Public Water
PL2022169**

This letter is in response to staff comments for the above-referenced project dated August 30, 2022.

Engineering Review – Corrections

1. Please revise Line 2 to go from the bend at Sta. 10+16.81 directly to the FH. The FH should be called out as a "straight" or "in-line" hydrant
Response: Alignment has been adjusted and added "in-line" to the fire hydrant callout.
2. Label the valve on Line 4 near Line 2 in plan view.
Response: Valve has been labeled.
3. How will having a restrained pipe on the south side of the 90-degree bend and an unrestrained pipe east of the bend effect the main?
Response: This shouldn't affect the main due to the thrust block on all bends.

Should you have any questions, please contact me. Thank you.

Sincerely,

SCHLAGEL & ASSOCIATES, P.A.

Brad Luebbert, IE
Staff Engineer
Direct 913-322-7151
BL@schlagelassociates.com