

Date: Friday, March 31, 2023

To: ENGINEERING SOLUTIONS
50 SE 30TH ST
LEES SUMMIT, MO 64082

From: Susan Nelson, P.E.
Senior Staff Engineer

Application Number: PL2023064

Application Type: Engineering Plan Review

Application Name: Town Centre Logistics - Public Water

The Development Services Department received plans for this project on March 17, 2023. We have completed our review and offer the following comments listed below.

- See comments below to determine the required revisions and resubmit to the Development Services Department public portal located at devservices.cityofls.net. Digital documents shall follow the electronic plan submittal guides as stated below.
- Revised plans will be reviewed within five (5) business days of the date received.

Engineering Review - Corrections

1. Please explain how the location for the west connection to the existing water line was determined. **Location was determined in pre app meeting.**
2. An inline valve is required for every 1000' of water line. **Added.**
3. Please provide 3-8" Gate Valves for the connection to the existing water line (2 locations). **Revised.**
4. All bends must be labeled. **Revised.**
5. Please add an 8" Tee with 2-8" Gate Valves for the new private line west connection. **Revised.**
6. Please change the 90 to a Tee w 2-8" Gate Valves on the east private line connection. **Revised.**
7. The plans must note that directional boring will be required under all City streets and that no open cuts will be allowed. **Revised.**
8. Please be aware that further comments are possible pending the water model analysis. **Noted.**

Traffic Review - Not Required

In order to calculate the Engineering Plan Review and Inspection Fee, a sealed Engineer's Opinion of Probable Construction Costs shall accompany your final submittal copies. The itemized estimate (material and installation) shall be sufficiently broken down and shall include the following items, as applicable.

- Public infrastructure, both onsite and offsite.
- Private street construction, including parking lots and driveways.
- Sidewalks located within the right-of-way.
- ADA accessible ramps.
- Sanitary sewer manholes and piping between manholes, including private mains.
- Connection of the building sanitary sewer stub to the public main.
- Waterlines larger than 2 inches in diameter, valves, hydrants, and backflow preventer with vault, if outside the building.
- Stormwater piping greater than 6 inches in diameter, structures, and detention / retention facilities - public or private.
- Water quality features installed to meet the 40-hour extended duration detention requirements.
- Grading for detention / retention ponds.
- Grading to establish proper site drainage.
- Utility infrastructure adjustments to finished grade (i.e. manhole lids, water valves, etc.).
- Erosion and sediment control devices required for construction.
- Re-vegetation and other post-construction erosion and sediment control activities.

Electronic Plans for Resubmittal

All Planning application and development engineering plan resubmittals shall include an electronic copy of the documents as well as the required number of paper copies.

Electronic copies shall be provided in the following formats

- Plats – All plats shall be provided in multi-page Portable Document Format (PDF).
- Engineered Civil Plans – All engineered civil plans shall be provided in multi-page Portable Document Format (PDF).
- Studies – Studies, such as stormwater and traffic, shall be provided in Portable Document Format (PDF).

Please contact me if you have any questions or comments.

Sincerely,

Susan Nelson, P.E.
Senior Staff Engineer
(816) 969-1229
Susan.Nelson@cityofls.net

cc: Development Engineering Project File