LEE'S SUMMIT

DEVELOPMENT SERVICES

Date: Wednesday, May 31, 2023

- To: SCHLAGEL & ASSOCIATES 14920 W 107TH ST LENEXA, KS 66215
- From: Gene Williams, P.E. Senior Staff Engineer

Application Number:PL2023047Application Type:Engineering Plan ReviewApplication Name:Reunion at Blackwell - Public Street and Storm

The Development Services Department has completed its review of the above-referenced plans dated May 9, 2023 and offer the following comments listed below.

- See comments below to determine the required revisions and resubmit to the Development Services
 Department public portal located at <u>devservices.cityofls.net</u>. Digital documents shall follow the electronic
 plan submittal guides as stated below.
- Revised plans will be reviewed within ten (10) business days of the date received.

Traffic Review - Corrections

- 1. Add STOP signs at Windflower Lane and Windflower Terrace and Shenandoah Drive. Also add STOP signs at intersections with public/private street. I also recommend some sort of STOP or YIELD signs at private/privat intersections, especially in light of the sidewalks and user expectations that vehicles will be stopping.
- 2. Show street name signs on sheet 27 on top of STOP signs.
- 3. No Parking signs shown are confusing. I would prefer to see individual signs located on the plan sheet rather than a dark like with a typical sign. You will also need double-arrow No Parking signs along the roads.
- 4. Add sign details for street name signs

In order to calculate the Engineering Plan Review and Inspection Fee, a sealed Engineer's Opinion of Probable Construction Costs shall accompany your final submittal copies. The itemized estimate (material and installation) shall be sufficiently broken down and shall include the following items, as applicable.

• Public infrastructure, both onsite and offsite.

- Private street construction, including parking lots and driveways.
- Sidewalks located within the right-of-way.
- ADA accessible ramps.
- Sanitary sewer manholes and piping between manholes, including private mains.
- Connection of the building sanitary sewer stub to the public main.
- Waterlines larger than 2 inches in diameter, valves, hydrants, and backflow preventer with vault, if outside the building.
- Stormwater piping greater than 6 inches in diameter, structures, and detention / retention facilities public or private.
- Water quality features installed to meet the 40-hour extended duration detention requirements.
- Grading for detention / retention ponds.
- Grading to establish proper site drainage.
- Utility infrastructure adjustments to finished grade (i.e. manhole lids, water valves, etc.).
- Erosion and sediment control devices required for construction.
- Re-vegetation and other post-construction erosion and sediment control activities.

Electronic Plans for Resubmittal

All Planning application and development engineering plan resubmittals shall include an electronic copy of the documents as well as the required number of paper copies.

Electronic copies shall be provided in the following formats

- Plats All plats shall be provided in multi-page Portable Document Format (PDF).
- Engineered Civil Plans All engineered civil plans shall be provided in mulit-page Portable Document Format (PDF).
- Studies Studies, such as stormwater and traffic, shall be provided in Portable Document Format (PDF).

Please contact me if you have any questions or comments.

Sincerely,

/s/ electronically signed May 31, 2023

Gene Williams, P.E. Senior Staff Engineer (816) 969-1223 Gene.Williams@cityofls.net

cc: Development Engineering Project File