



Review of Tower Inspection and Summary of Remediation

Asset Number	306042
Asset Name	Woods Chapel
Project Number	15320425_L5_01
Site Location	1204 N.e. Woods Chapel Road Lees Summit, MO 64064-1989, Jackson County 38.9834197 N / -94.34981584 W
Tower Description	148.3 ft Monopole
Inspection	Tower Engineering Professionals
Company & Date	03/31/2025

Reviewed By:



Per request the following information has been compiled:

- Most recent Inspection Report to record the physical state of the tower structure per ANSI/TIA requirements.
- Summaries of the individually noted issues identified in the report, along with what has been or will be done to correct them.
- Any remediation drawings to correct issues found in inspection report, along with closeouts if available.

Created by: Lyle Morin

Inspection Report Comments / Responses:

- (5) Missing or damaged step bolt(s) were observed at 0'-150.8' on monopole face. Installed step bolts are standard threaded round. Brackets were found to be in acceptable condition. [Missing]

This will be corrected per ATC Project 15313339_N3_01.

- Tower base grounding was observed to be inadequate, there are currently (2) installed properly. [(2) Damaged]

The grouding has been reviewed and is considered to be adequate to ensure grounding against lightning strikes. We will review again next TIA inspection.

If any further questions arise, please contact ATC Engineering at Engineering@americantower.com.