

RFI

Project: 60 SE Thompson Rd., Lees Summit, MO

Today's Date: 8/25/2025

RFI #: _____

From: Capital Builders - Matt Hendrickson

To: Garver

Information Requested: Gradebeam Demolition - Pour Back Solution

Description:

Question: We had to demo a small section of the footing to tie-in our electrical ground. The City has asked us if you're concerned about this. If you are, please provide corrective action. If you take no exceptions, could you place this on letterhead stating so?

Location & Limits: Gradebeam ~2'-0" width exterior edge

References: 2/S310

Signature:  _____

Jacob Garcia, PE
Garver

Date: 8/25/2025

Response:

- Clean exposed concrete demo faces, remove soil debris from demo area.
- Provide sika armatec 110 or similar bonding primer at cold joint.
 - Follow manufacturer strict guidelines for application instructions.
- Wood/Panel form exterior face of slab edge and gradebeam edge and repour concrete.
(Earthform not allowed)



Provide sika armatec 110 or similar bonding primer at cold joint.