

CODES ADMINISTRATION

PLAN REVIEW CONDITIONS

May 24, 2018

JC KEYS CONSTRUCTION
24280 W 113TH TERR
OLATHE, KS 66061

Permit No: PRCOM20181348
Project Title: FREEZING MOO
Project Address: 699 NW BLUE PKWY, LEES SUMMIT, MO 64086
Parcel Number: 51700040900000000
Location: SUMMIT FAIR 3RD PLAT LOTS 15-27 & TRACTS F-I---LOT 17
Type of Work: CHANGE OF TENANT
Occupancy Group:
Description: TENANT FINISH FOR ICE CREAM SHOP

The following is a list of requirements from the City of Lee's Summit that have not been satisfactorily addressed in the plans and specifications. Please contact the appropriate department regarding clarification of comments.

Development Services Department (816) 969-1200

Fire Department (816) 969-1300

Building Plan Review

Reviewed By: Joe Frogge

Approved with Conditions

1. A License Tax application completed by the contractor must be submitted to the City of Lee's Summit, Codes Administration Department, and any applicable License Tax paid prior to issuing a building permit.

Action required: Comment is for informational purposes.
5/15/18 - acknowledged

3. For the Health Department inspection contact Deb Sees with the Jackson County Public Works Department, Environmental Health Division at (816) 847-7070. Health Department approval is required prior to receiving any type of Occupancy from the City of Lee's Summit.

Action required: Comment is for informational purposes.
5/15/18 - acknowledged

Licensed Contractors

Reviewed By: Joe Frogge

Approved

Fire Plan Review

Reviewed By: Joe Dir

Approved with Conditions

1. 2012 IFC 906.2- General requirements. Portable fire extinguishers shall be selected, installed and maintained in accordance with this section and NFPA 10.

ACTION REQUIRED:(verified at inspection)

Provide a minimum of one 2A-10BC fire extinguisher. Fire extinguisher to be mounted on a normal path of travel close to an exit.

2. 2012 IFC 1004.3- Posting of occupant load. Every room or space that is an assembly occupancy shall have the occupant load of the room or space posted in a conspicuous place, near the main exit or exit access doorway from the room or space. Posted signs shall be of an approved legible permanent design and shall be maintained by the owner or authorized agent.
ACTION REQUIRED:(verified at inspection)
post the occupant load of 48 close to the main entrance.

3. 2012 IFC 907.1.1- Construction documents. Construction documents for fire alarm systems shall be submitted for review and approval prior to system installation. Construction documents shall include, but not be limited to, all of the following: 1. .A floor plan which indicates the use of all rooms. 2. Locations of alarm-initiating and notification appliances. 3. Alarm control and trouble signaling equipment. 4. Annunciation. 5. Power connection. 6. Battery calculations. 7. Conductor type and sizes. 8. Voltage drop calculations. 9. Manufacturers, model numbers and listing information for equipment, devices and materials. 10. Details of ceiling height and construction. 11. The interface of fire safety control functions.
ACTION REQUIRED:(acknowledged)
If there are no fire alarm system devices currently existing, notification devices need to be added to the space.
Have the fire alarm system contractor provide shop drawings of any modifications to be done to the fire alarm system devices.

4. 2012 IFC 901.2- Construction documents. The fire code official shall have the authority to require construction documents and calculations for all fire protection systems and to require permits be issued for the installation, rehabilitation or modification of any fire protection system. Construction documents for fire protection systems shall be submitted for review and approval prior to system installation.
ACTION REQUIRED:(acknowledged)
Have the fire sprinkler system contractor provide shop drawings of any modifications to be done to the fire sprinkler system.

5. 2012 IFC 901.5- Installation acceptance testing. Fire detection and alarm systems, fire-extinguishing systems, fire hydrant systems, fire standpipe systems, fire pump systems, private fire service mains and all other fire protection systems and appurtenances thereto shall be subject to acceptance tests as contained in the installation standards and as approved by the fire code official. The fire code official shall be notified before any required acceptance testing. The fire code official shall be notified 48 hours before any required acceptance test.
ACTION REQUIRED:(acknowledged)
In the event that any fire alarm system devices need to be relocated, disconnected or newly installed an acceptance test will be required prior to the final occupancy inspection. Contact the fire department to schedule testing.9816)969-1300

6. Door operations
ACTION REQUIRED: (verified at inspection)
No keyed locks on the egress side of an exit.

☒ Approved to issue per the listed conditions.
☐ Do not issue per the listed conditions.
☐ Approved to construct foundation only per the listed conditions.
☐ Requires Final Development Plan approval prior to issuing this building permit.

The applicant agrees to incorporate the aforementioned requirements into the project to conform to applicable City Codes and Ordinances.

Signature of Applicant

Date

Print Applicant Name

CompanyName

The approval of plans and specifications does not permit the violation of any section of the Building Codes or other City Ordinances or State Law.

The review conducted by the City of Lee's Summit Development Services Department shall not be construed as a structural review of the project.