

REQUEST FOR INFORMATION

TO:	CASCO + R 5
ATTN:	Steve Dahms
DATE:	10/07/2020
Email:	Steve.dahms@cascocorp.com , cc: urgentcare@cascocorp.com
No. of PAGES:	1
PROJECT:	Lee's Summit-Starbucks
R.F.I. No.:	4

COMMENT:	Reference:
<p>At the new footing/concrete stem wall at the storefront glass at the front wall, there are air gaps in the newly poured concrete. The building inspector has questioned whether this needs to be addressed and what the fix is. See attached photos.</p>	

RESPONSE:	
<p>Single component cementitious vertical repair mortar shall be utilized to repair all void rock pocket areas. Product can be SikaQuick VOH or comparable equal. For SikaQuick VOH a scurb coat of SikaQuick VOH / SikaQuick VOH LD can be applied prior to placement of the mortar. The repair mortar must be applied into the wet scrub coat before it dries.</p>	

RESPONSE PREPARED BY: Steve Dahms – CASCO Senior Project Manager	
cc List: Brent Johnson, Bran Mefford – Midland General Contractors brent@midlandgeneralcontractors.com / mike@midlandgeneralcontractors.com Steve Dahms – Account Leader (steve.dahms@cascocorp.com) Urgent Care Team – urgentcare@cascocorp.com	Project No.: 320488