

Wheeler Lumber, LLC

A Division of Wheeler Consolidated Inc.

Construction Materials Since 1892

Summit Homes
Attn.: Kyle Presley

June 1, 2022

To Whom It May Concern;

Kyle,

In regard to the cut HUS26 hangers supporting the C2 trusses at Lot 125 The Manor at Stoney Creek, we recommend the hangers be replaced. Engineering is not available for the cut hanger conditions and therefore replacement is necessary. Due to the mechanical and plumbing lines restricting the locations in question, a concealed flange hanger will be needed in place of the HUS26. We recommend the LUC ZMAX for 2x6 be used as the replacement hanger. The C2 truss reaction at that location is 690 lbs and this concealed flange hanger is rated for a roof load of 1,040 lbs.

Please let me know if you need any additional information on this matter.

Best Regards,

Charles Haspels
Estimator/Designer
Wheeler Truss
1959 Old HWY 50 NE
Waverly, Kansas 66871