

FIRE DEPARTMENT

Prevention Division (816)969-1300

PLANS REVIEW CONDITIONS

Permit No: PRCOM20225303 Date: June 19, 2023

Project Title: LSN - NEW ROBTICS FACILITY Applicant:

Location:

901 NE DOUGLAS ST, LEES SUMMIT, MO 64086 ELECTRONIC CONTRACTING COMPANY

Type of Work: 6501 NORTH 70TH ST
Occupancy Group: E LINCOLN, NE 68504

Description: NEW ROBOTICS FACILITY

Construction Type: Type IIB (Unprotected) Primary: (402) 466-8274 Ext: MAILING

Map Page:

Listed below are requirements from our department for the project noted above. If you have any additional questions, please contact our department for further clarification.

Alarm Plan Review Reviewed By: Jim Eden Released for Construction with Conditions

1. 2018 IFC 907.1.1- Construction documents. Construction documents for fire alarm systems shall be submitted for review and approval prior to system installation. Construction documents shall include, but not be limited to, all of the following: 1. A floor plan which indicates the use of all rooms. 2. Locations of alarm-initiating and notification appliances. 3. Alarm control and trouble signaling equipment. 4. Annunciation. 5. Power connection. 6. Battery calculations. 7. Conductor type and sizes. 8. Voltage drop calculations. 9. Manufacturers, model numbers and listing information for equipment, devices and materials. 10. Details of ceiling height and construction. 11. The interface of fire safety control functions.

Stamped plans received.

2. 2018 IFC 901.5- Installation acceptance testing. Fire detection and alarm systems, fire-extinguishing systems, fire hydrant systems, fire standpipe systems, fire pump systems, private fire service mains and all other fire protection systems and appurtenances thereto shall be subject to acceptance tests as contained in the installation standards and as approved by the fire code official. The fire code official shall be notified before any required acceptance testing. The fire code official shall be notified 48 hours before any required acceptance test.

Call (816) 969-1300 to schedule an alarm test.

3. Confirm there is an existing smoke detector over the new FACP, or provide one. Verified at inspection.

The applicant understands that the requirements listed above must be corrected to conform to applicable City Codes and Ordinances.