

December 1, 2020

Re: **18-0251 Sequoia Residential Public Street and Storm Plans – Waterline Revisions**

The purpose of this letter is to document the plan revisions made to Application Number: PRSUBD20203605. The revision date and a description of the changes has been provided.

**Revision #5 (12/01/20) WATERLINE REVISION**

Sheet 13 – Waterline Plan & Profile

- 1) The proposed waterline tap location has been revised ~3' W from an existing water main under NW Olive St. to an existing fire service line along the W side of NW Olive St.
- 2) The overall waterline alignment length has decreased by approximately 3 LF. Waterline stationing has been updated accordingly.
- 3) Proposed tap call outs have been revised to require connection with all necessary fittings. Street cut and tap of existing main along NW Olive St is no longer required.
- 4) Existing fire hydrant relocation has been updated.
- 5) Caution note and crossing location added for proposed Storm Line D.

Please feel free to contact me with any questions or comments.

Thank you,



Mick Slutter P.E.  
**RENAISSANCE INFRASTRUCTURE CONSULTING**



Jon Daldalian, E.I.