

Final Development Plan Changes:

CIVIL

Sheet C0.0 COVER SHEET

1. Replace "100% Construction Documents" with "Final Development Plans."
2. Add structural, architecture, sports shop, equipment, mechanical, plumbing, fire protection, electrical, technology, and refrigeration sheets to the table of contents.
3. Update utility contacts for storm, sanitary, and water lines on-site.

Sheet C0.1 GENERAL NOTES

1. Add note #14 under General Notes stating "Contractor shall maintain existing egress from structure at all times during construction."

Sheet. C0.2 GENERAL DETAILS

1. Heavy Asphalt Pavement Detail updated to replace 5" base course with '6" granular base course treated with 5% Portland (not lime) to a depth of 6"

Sheet C1.1 DEMOLITION PLAN

1. Update key note "G" to 'Remove existing light pole, fixture, and base. Salvage pole and fixture for relocation. See Sheet C2.0 for said location. Contractor to ensure circuiting is rerouted to new location.'

Sheet C2.0 SITE PLAN

1. Added sidewalk width dimensions.
2. Revise '6" asphalt paving' to '6.5" asphalt paving' in legend.
3. Update key note "N" to 'Relocated Light Pole and Fixture. See Concrete Base Detail Sheet C0.2.'

Sheet C3.0 EROSION CONTROL PLAN

1. Update hatching for new sidewalk to match paving plan sheet.

Sheet C5.0 PAVING PLAN

1. Revise '6" asphalt paving' to '6.5" asphalt paving' in legend.

Sheet C6.0 LANDSCAPE PLAN

1. Update hatching for new sidewalk to match paving plan sheet.

END OF ASI #12 NARRATIVE