

CITY OF LEE'S SUMMIT CODES ADMINISTRATION 220 SE GREEN ST. P.O.BOX 1600

PHONE: 816-969-1200

FAX:

816-969-1201

Inspection Summary

Permit #: PRCOM20130929, Building Permit - Commercial Address: 612 SW 3RD ST, Unit:A, LEES SUMMIT, MO 64063

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection: Outcome: Date:

Above Ceiling John Borns Failed Wednesday, June 19, 2013

Inspection

Corrective Action Required

1 MISC SEISMIC TIE WIRES AT LAY-IN ELECTRICAL LIGHTING

LUMINAIRES: PROVIDE TWO SLACK WIRE TIES PER FIXTURE FROM STRUCTURE TO TWO OPPOSITE DIAGONAL CORNERS.

TIE BOTH ENDS WITH TWO FULL WRAPS MINIMUM.

Corrective Action Required

2 MISC NEC 314.16; IRC E3905.13 ELECTRICAL BOX FILL: CHECK ALL

ELECTRICAL BOXES FOR BOX FILL RESTRICTIONS. EXAMPLE --

CORRIDOR NORTH END

Corrective Action Required

3 MISC UNTERMINATED ELECTRICAL CONDUCTORS. TERMINATE OR

CLARIFY.

Corrective Action Required

4 MISC NEC 334-10 SUPPORT OF MC ELECTRICAL CABLE: 6' MAX

INTERVALS

Corrective Action Required

5 MISC ARE LIGHTING FIXTURES AT PERMANENT LOCATIONS? SOME

ARE AT PARTITIONS.

Corrective Action Required

6 MISC PEX WATER TUBING IN FURNACE ROOM NOT SECURED TO

STRUCTURE; ALSO LAYS AGAINST FURNACE EXHAUST VENT

PIPE.

Comments: GENERAL CONTRACTOR AND PLUMBING CONTRACTOR NOTE WATER CLOSET IS NOT COMMERCIAL TYPE AND WILL NOT PASS OCCUPANCY INSPECTION.

IPC 420.2: WATER CLOSET BOWL(S) NOT COMMERCIAL TYPE ELONGATED BOWL WITH OPEN FRONT SEAT.