LEE'S SUMMIT FIRE DEPARTMENT

FIRE HEADQUARTERS 207 SE DOUGLAS STREET LEE'S SUMMIT, MISSOURI 64063-2372 (816) 969-1300 FAX (816) 969-1313 TDD (816) 969-7407

PLANS REVIEW CONDITIONS

Permit No: PRCOM20110083 Project Title: CVS Pharmacy Location: 621 SW 3RD ST LEES SUMMIT, MO 64063 Type of Work: Alarm Occupancy Group: М Description: **CVS** Pharmacy Building Construction Type: Type VB (Unprotected) 195F Map Page:

Date: May 02, 2012 Applicant: Vector Security 2500 Maitland Ctr. Pkwy, Suite 105 Maitland, FL 32751 (866) 608-3286 Ext 1106

Listed below are requirements from our department for the project noted above. If you have any additional questions, please contact our department for further clarification.

Alarm Plan Review

Reviewed By: Jim Eden

Released for Construction

1. 2006 IFC 907.1.1- Construction documents. Construction documents for fire alarm systems shall be submitted for review and approval prior to system installation. Construction documents shall include, but not be limited to, all of the following: 1. A floor plan which indicates the use of all rooms. 2. Locations of alarm-initiating and notification appliances. 3. Alarm control and trouble signaling equipment. 4. Annunciation. 5. Power connection. 6. Battery calculations. 7. Conductor type and sizes. 8. Voltage drop calculations. 9. Manufacturers, model numbers and listing information for equipment, devices and materials. 10. Details of ceiling height and construction. 11. The interface of fire safety control functions.

Revised plans received May 2, 2012.

2. 2006 IFC 901.5- Installation acceptance testing. Fire detection and alarm systems, fire-extinguishing systems, fire hydrant systems, fire standpipe systems, fire pump systems, private fire service mains and all other fire protection systems and appurtenances thereto shall be subject to acceptance tests as contained in the installation standards and as approved by the fire code official. The fire code official shall be notified before any required acceptance testing. The fire code official shall be notified 48 hours before any required acceptance test.

Call (816) 969-1300 to schedule an alarm test coordinated with the sprinkler contractor.

3. Duct detection shall be supervisory only without activation of interior horn/strobes. Verified at inspection.

4. The exterior horn/strobe shall activate for sprinkler waterflow only. Verified at inspection.