

CITY OF LEE'S SUMMIT CODES ADMINISTRATION 220 SE GREEN ST. P.O.BOX 1600

PHONE: 816-969-1200

FAX:

816-969-1201

Inspection Summary

Permit #: PRCOM20131202, Building Permit - Commercial Address: 1736 NW CHIPMAN RD, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection: Outcome: Date:

Occupancy John Borns Not Ready Friday, August 23, 2013

Inspection - Codes Commercial

Partial Correction

1 MISC NEC 600.3. EXTERIOR LIGHTED SIGNS ELEMENTS FOUND TO BE

UL LABELED. NO ISSUES FOUND.

Corrective Action Required

2 MISC ROOFTOP INSPECTION:

1) ELECT RECEPT REQUIRED WITHIN 10 METERS OF MUA UNIT

2) PERMANENT LABELS REQUIRED AT RTU (ADDRESS #); MUA

UNIT (ADDRESS #); DIFFERENTIATE EF-1 & EF-2

3) GAS PIPE SUPPORT BLOCK SLIP SHEETS MUST BE

FASTENED TO SIDES OR ENDS OF BLOCKS

4) CLOTHES DRYER VENT STACK NOT TERMINATED OR

FLASHED

5) ENSURE ELECTRICAL WHIPS ALLOW HINGED EF'S TO BE

OPENED WITHOUT DAMAGING WHIPS

6) CLEAR/CLEAN ROOF AT UNIT FOOTPRINT

Corrective Action Required

3 MISC ADDRESS LABELING OF GAS SERVICE ENTRY PIPE: AFFIX PERMANENT TAG/LABEL TO ENTRY PIPE. FELT TIP MARKER

PERMANENT TAG/LADEL TO ENTRY PIPE. FELT TIP MARKET

NOT APPROVABLE.

Corrective Action Required

4 MISC

Corrective Action Required

5 MISC

REPLACE DAMAGED "3" AT REAR DOOR ADDRESS STICKERS

LS CODE OF ORDINANCES 17-309: DISPLAY OF "NO SMOKING"

 $\mathsf{SIGN}(\mathsf{S}) \ \mathsf{REQUIRED} \ \mathsf{AT} \ \mathsf{PUBLIC} \ \mathsf{ENTRY}(\mathsf{IES}). \ \ \mathsf{SHALL} \ \mathsf{BE}$

CONSPICOUS AT EACH PUBLIC POINT OF ENTRY.

Corrective Action Required

6 MISC ANSI 603.3 MOUNTING OF MIRRORS AT ACCESSIBLE

RESTROOMS: SET BOTTOM OF VIEWING SURFACE <= 40" AFF

Corrective Action Required

7 MISC

ANSI 703 / ADA HANDICAPPED ACCESSIBLE RESTROOM SIGNS

REQUIRED.

Corrective Action Required

8 MISC

Corrective Action Required

9 MISC

IMC 507.16 COMMERCIAL KITCHEN GREASE HOOD

PERFORMANCE TEST: NEBBS-CERTIFIED REPORT REQUIRED TO BE SUBMITTED TO INSPECTOR WHEN EQUIPMENT IS OPERATIONAL AND BEFORE COMMERCIAL USE; SMOKE CAPTURE TEST TO BE WITNESSED BY INSPECTOR BEFORE

ANY OCCUPANCY IS APPROVED.

Occupancy John Borns Partial Friday, August 23, 2013

Inspection - Codes

Commercial

Partial Correction

1 MISC NEC 600.3. EXTERIOR LIGHTED SIGNS ELEMENTS FOUND TO BE

UL LABELED. NO ISSUES FOUND.

Comments: