



LEE'S SUMMIT
MISSOURI



FIRE DEPARTMENT

PLANS REVIEW CONDITIONS

Permit No:	PRCOM20140977	Date:	September 24, 2014
Project Title:	FRONTIER JUSTICE	Applicant:	
Location:	800 NE JONES INDUSTRIAL DR, LEES SUMMIT, MO 64064		ALPHA FIRE PROTECTION LLC 1510 W GEOSPACE DR INDEPENDENCE, MO 64056
Type of Work:			
Occupancy Group:	MIX		
Description:	FRONTIER JUSTICE - NEW BUILDING - FIRING RANGE AND RETAIL STORE	Primary:	(816) 527-2260
Construction Type:	Type IIB (Unprotected)		
Map Page:	175R		

Listed below are requirements from our department for the project noted above. If you have any additional questions, please contact our department for further clarification.

Sprinkler Plan Review

Reviewed By: Brian Austerman

Released for Construction

1. 2012 IFC 901.5- Installation acceptance testing. Fire detection and alarm systems, fire-extinguishing systems, fire hydrant systems, fire standpipe systems, fire pump systems, private fire service mains and all other fire protection systems and appurtenances thereto shall be subject to acceptance tests as contained in the installation standards and as approved by the fire code official. The fire code official shall be notified before any required acceptance testing. The fire code official shall be notified 48 hours before any required acceptance test.

Call 816-969-1300 to schedule hydro and flow testing

2. Rate of rise detectors are not allowed to be used for pre-action system actuation. Per phone conversation with KCFS (Micah Pruett) the rate of rise detectors will be changed to fixed temperature set at 135 degrees. Verified at inspection, for information only

3. Per NFPA 7.3.2.3.1.2 water from a dry system shall be delivered to the test connection within 60 seconds. Listed quick opening devices and or accelerators are permitted if necessary. Water delivery time to be verified at flow testing.

The applicant understands that the requirements listed above must be corrected to conform to applicable City Codes and Ordinances.