

REPORT OF CONCRETE COMPRESSIVE STRENGTH

CLIENT: GRIFFIN RILEY INVESTMENTS, LLC
ATTN: JAKE LOVELESS
120 SE 30TH STREET
LEE'S SUMMIT MO 64082

PAGE 1 OF 1

PROJECT NO.: R20-17-261

REPORT NO.: K22692

DATE OF SERVICE: 03/22/2018

AUTHORIZATION: JAKE LOVELESS

REPORT DATE: 03/28/2018

PROJECT: THE RESIDENCES @ ECHELON
MO 291 & 150
LEE'S SUMMIT, MO

SERVICES: Sample concrete at location of placement, perform required field tests, prepare and test concrete compressive strength specimens.

PROJECT DATA

CONTRACTOR: LUKE DRAILY CONST

CONCRETE SUPPLIER: CENTURY

PLANT:

CLASS OF CONCRETE: 4K PL FA MRWR

SPECIFICATION REQUIREMENTS

STRENGTH: 3500psi @ 28 DAYS

SLUMP: 4 +/- 1

AIR:

METHOD OF TEST

SAMPLING: ASTM C-172

MOLDING & CURING: ASTM C31

SLUMP: ASTM C143

TEMPERATURE: ASTM C1064

AIR CONTENT:

UNIT WEIGHT:

CAPPING/PADS: ASTM C1231

TESTING: ASTM C39

MIX DESIGN NUMBER: N1C1550405

DATE OF PLACEMENT: 03/22/2018

TIME SAMPLED: 4:40 BY: ANDREW WILSON

BATCH TIME: 3:52

TEMPERATURE (DegF) - AIR: 69

CONCRETE: 73

WEATHER: PARTLY CLOUDY

MEASURED SLUMP (in.): 3.00

AIR CONTENT (%):

UNIT WT (pcf)

TRUCK NO: 268

TICKET NO: 287065

WATER ADDED @ SITE (gal)

LOCATION OF PLACEMENT

BUILDING 5 WALL FOOTINGS

REPORT OF TESTS

CONCRETE COMPRESSIVE STRENGTH - 4 x 8 CYLINDERS

CYLINDER MARKED		DATE TESTED	AGE (days)	DIAMETER (in.)	AREA (sq.in.)	MAXIMUM LOAD (lbs. force)	COMPRESSIVE STRENGTH (psi)	FRACTURE TYPE	REMARKS
SET	MARK								
K2269	A	03/29/2018	7	4.000	12.57	60020	4780	TYPE 5	
K2269	B	04/19/2018	28	4.000	12.57	76330	6070	TYPE 5	
K2269	C	04/19/2018	28	4.000	12.57	76270	6070	TYPE 5	
K2269	D	Discard							

Technician: ANDREW WILSON, SR. ENGR. TECHNICIAN

Report Distribution:

(1) cbeverlin@bdc-engrs.com
(1) jake@griffinriley.com
(1) matthew.munger@cityofLS.net
(1) mschlicht@es-kc.com
(1) srnyan@lukedrailey.com
(1) thauschild@nspjarch.com
(1) tjwatreas@lukedrailey.com

Type 1 Type 2 Type 3 Type 4 Type 5 Type 6
| | | | | |
Cone Cone Columnar Shear Side Top
Split Fracture Fracture

KANSAS CITY TESTING &

Doug Arth
DOUG ARTH, R.G.

REGISTERED GEOLOGIST

Our letters and reports are for the exclusive use of the client to whom they are addressed and shall not be reproduced except in full without the approval of the testing laboratory. The use of our name must receive our written approval. Our letters and reports apply only to the sample tested and/or inspected, and are not indicative of the quantities of apparently identical or similar products.



KANSAS CITY
TESTING & ENGINEERING, LLC

Kansas City Testing & Engineering, LLC
1308 Adams Street
Kansas City, KS 66103
Phone 913.321.8100
Fax 913.321.8181

REPORT OF CONCRETE COMPRESSIVE STRENGTH

CLIENT: GRIFFIN RILEY INVESTMENTS, LLC
ATTN: JAKE LOVELESS
120 SE 30TH STREET
LEE'S SUMMIT MO 64082

PAGE 1 OF 1

PROJECT NO.: R20-17-261
REPORT NO.: K22741
DATE OF SERVICE: 03/22/2018
AUTHORIZATION: JAKE LOVELESS
REPORT DATE: 03/28/2018

PROJECT: THE RESIDENCES @ ECHELON
MO 291 & 150
LEE'S SUMMIT, MO

SERVICES: Sample concrete at location of placement, perform required field tests, prepare and test concrete compressive strength specimens.

PROJECT DATA

CONTRACTOR: LUKE DRAILY CONST
CONCRETE SUPPLIER: CENTURY
PLANT:
CLASS OF CONCRETE: 4K PL FA MRWR
SPECIFICATION REQUIREMENTS
STRENGTH: 3500psi @ 28 DAYS
SLUMP: 4 +/- 1 AIR:

MIX DESIGN NUMBER: N1C1550405
DATE OF PLACEMENT: 03/22/2018
TIME SAMPLED: 5:39 BY: ANDREW WILSON
BATCH TIME: 4:59
TEMPERATURE (DegF) - AIR: 69 CONCRETE: 73
WEATHER: PARTLY CLOUDY
MEASURED SLUMP (in.): 3.25
AIR CONTENT (%):
TRUCK NO: 221 UNIT WT (pcf)
WATER ADDED @ SITE (gal) TICKET NO: 287070
LOCATION OF PLACEMENT
BUILDING 5 EXTERIOR
WALL FOOTINGS

METHOD OF TEST

SAMPLING: ASTM C-172
MOLDING & CURING: ASTM C31
SLUMP: ASTM C143
TEMPERATURE: ASTM C1064
AIR CONTENT:
UNIT WEIGHT:
CAPPING/PADS: ASTM C1231
TESTING: ASTM C39

REPORT OF TESTS

CONCRETE COMPRESSIVE STRENGTH - 4 x 8 CYLINDERS

CYLINDER MARKED		DATE TESTED	AGE (days)	DIAMETER (in.)	AREA (sq.in.)	MAXIMUM LOAD (lbs. force)	COMPRESSIVE STRENGTH (psi)	FRACTURE TYPE	REMARKS
SET	MARK								
K2274	A	03/29/2018	7	4.000	12.57	62540	4980	TYPE 5	
K2274	B	04/19/2018	28	4.000	12.57	81780	6510	TYPE 5	
K2274	C	04/19/2018	28	4.000	12.57	82710	6580	TYPE 3	
K2274	D	Discard							

Technician: ANDREW WILSON, SR. ENGR. TECHNICIAN

Report Distribution:

(1) cbeverlin@bdc-engrs.com
(1) jake@griffinriley.com
(1) matthew.munger@cityofLS.net
(1) mschlicht@es-kc.com
(1) srnyan@lukedrailey.com
(1) thauschild@nspjarch.com
(1) tjwatres@lukedrailey.com

Type 1 Type 2 Type 3 Type 4 Type 5 Type 6
| | | | | |
Cone Cone Columnar Shear Side Top
Split Fracture Fracture

KANSAS CITY TESTING &


DOUG ARTH, R.G.

REGISTERED GEOLOGIST

Our letters and reports are for the exclusive use of the client to whom they are addressed and shall not be reproduced except in full without the approval of the testing laboratory. The use of our name must receive our written approval. Our letters and reports apply only to the sample tested and/or inspected, and are not indicative of the quantities of apparently identical or similar products.

REPORT OF CONCRETE COMPRESSIVE STRENGTH

CLIENT: GRIFFIN RILEY INVESTMENTS, LLC
ATTN: JAKE LOVELESS
120 SE 30TH STREET
LEE'S SUMMIT MO 64082

PAGE 1 OF 1

PROJECT: THE RESIDENCES @ ECHELON
MO 291 & 150
LEE'S SUMMIT, MO

PROJECT NO.: R20-17-261
REPORT NO.: K22747
DATE OF SERVICE: 03/23/2018
AUTHORIZATION: JAKE LOVELESS
REPORT DATE: 03/29/2018

SERVICES: Sample concrete at location of placement, perform required field tests, prepare and test concrete compressive strength specimens.

PROJECT DATA

CONTRACTOR: LUKE DRAILY CONST
CONCRETE SUPPLIER: CENTURY
PLANT:
CLASS OF CONCRETE: 4K PL FA MRWR
SPECIFICATION REQUIREMENTS
STRENGTH: 3500psi @ 28 DAYS
SLUMP: 4 +/- 1

MIX DESIGN NUMBER: N1C1550405
DATE OF PLACEMENT: 03/23/2018
TIME SAMPLED: 3:23 **BY:** ANDREW WILSON
BATCH TIME: 2:41
TEMPERATURE (DegF) - AIR: 58 **CONCRETE:** 68
WEATHER: CLOUDY
MEASURED SLUMP (in.): 3.00
AIR CONTENT (%):
TRUCK NO: 238 **UNIT WT (pcf):**
WATER ADDED @ SITE (gal): **TICKET NO:** 287113
LOCATION OF PLACEMENT
INTERIOR THICKENED SLAB FOOTINGS
WEST HALF OF BUILDING 4

METHOD OF TEST

SAMPLING: ASTM C-172
MOLDING & CURING: ASTM C31
SLUMP: ASTM C143
TEMPERATURE: ASTM C1064
AIR CONTENT:
UNIT WEIGHT:
CAPPING/PADS: ASTM C1231
TESTING: ASTM C39

REPORT OF TESTS

CONCRETE COMPRESSIVE STRENGTH - 4 x 8 CYLINDERS

CYLINDER MARKED		DATE TESTED	AGE (days)	DIAMETER (in.)	AREA (sq.in.)	MAXIMUM LOAD (lbs. force)	COMPRESSIVE STRENGTH (psi)	FRACTURE TYPE	REMARKS
SET	MARK								
K2274	A	03/30/2018	7	4.000	12.57	63390	5040	TYPE 5	
K2274	B	04/20/2018	28	4.000	12.57	80010	6370	TYPE 5	
K2274	C	04/20/2018	28	4.000	12.57	80020	6370	TYPE 5	
K2274	D	Discard							

Technician: YVONNE BEATY, ENGINEERING TECHNICIAN

Report Distribution:

(1) cbeverlin@bdc-engrs.com
(1) jake@griffinriley.com
(1) matthew.munger@cityofLS.net
(1) mschlicht@es-kc.com
(1) srnyan@lukedrailey.com
(1) thauschild@nspjarch.com
(1) tjwatreas@lukedrailey.com

Type 1 Type 2 Type 3 Type 4 Type 5 Type 6
| | | | | |
Cone Cone Columnar Shear Side Top
Split Split Fracture Fracture

KANSAS CITY TESTING &

Doug Arth

DOUG ARTH, R.G.
REGISTERED GEOLOGIST

REPORT OF CONCRETE COMPRESSIVE STRENGTH

CLIENT: GRIFFIN RILEY INVESTMENTS, LLC
ATTN: JAKE LOVELESS
120 SE 30TH STREET
LEE'S SUMMIT MO 64082

PAGE 1 OF 1

PROJECT NO.: R20-17-261
REPORT NO.: K23006
DATE OF SERVICE: 04/16/2018
AUTHORIZATION: JAKE LOVELESS
REPORT DATE: 04/18/2018

PROJECT: THE RESIDENCES @ ECHELON
MO 291 & 150
LEE'S SUMMIT, MO

SERVICES: Sample concrete at location of placement, perform required field tests, prepare and test concrete compressive strength specimens.

PROJECT DATA

CONTRACTOR: LUKE DRAILY CONST
CONCRETE SUPPLIER: CENTURY
PLANT:
CLASS OF CONCRETE: 4K PL FA MRWR

MIX DESIGN NUMBER: N1C1550405
DATE OF PLACEMENT: 04/16/2018
TIME SAMPLED: 10:02 BY: ANDREW WILSON
BATCH TIME: 9:15
TEMPERATURE (DegF) - AIR: 39 CONCRETE: 67
WEATHER: CLEAR
MEASURED SLUMP (in.): 4.25
AIR CONTENT (%):
TRUCK NO: 221 UNIT WT (pcf)
WATER ADDED @ SITE (gal) TICKET NO: 287487
LOCATION OF PLACEMENT
SLAB ON GRADE FOR BUILDING 4
GARAGE BAYS FROM AA TO AG

SPECIFICATION REQUIREMENTS

STRENGTH: 3500psi @ 28 DAYS
SLUMP: 4 +/- 1 AIR:

METHOD OF TEST

SAMPLING: ASTM C-172
MOLDING & CURING: ASTM C31
SLUMP: ASTM C143
TEMPERATURE: ASTM C1064
AIR CONTENT:
UNIT WEIGHT:
CAPPING/PADS: ASTM C1231
TESTING: ASTM C39

REPORT OF TESTS

CONCRETE COMPRESSIVE STRENGTH - 4 x 8 CYLINDERS

CYLINDER MARKED		DATE TESTED	AGE (days)	DIAMETER (in.)	AREA (sq.in.)	MAXIMUM LOAD (lbs. force)	COMPRESSIVE STRENGTH (psi)	FRACTURE TYPE	REMARKS
SET	MARK								
K2300	A	04/23/2018	7	4.000	12.57	70990	5650	TYPE 5	
K2300	B	05/14/2018	28						
K2300	C	05/14/2018	28						
K2300	D	Hold							

Technician: ANDREW WILSON, SR. ENGR. TECHNICIAN

Report Distribution:

(1) cbeverlin@bdc-engrs.com
(1) jake@griffinriley.com
(1) matthew.munger@cityofLS.net
(1) mschlicht@es-kc.com
(1) srnyan@ludedraily.com
(1) thauschild@nspjarch.com
(1) tjwatreas@ludedraily.com

Type 1 Type 2 Type 3 Type 4 Type 5 Type 6
| | | | | |
Cone Cone Columnar Shear Side Top
Split Fracture Fracture

KANSAS CITY TESTING &


DOUG ARTH, R.G.

REGISTERED GEOLOGIST