CITY OF LEE'S SUMMIT Development Services Department 220 SE Green Street Lee's Summit, MO 64063

(816)969-1200

DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRCOM20171395

Address: 110 SE 3RD ST, LEES SUMMIT, MO 64063

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection: Inspector: Outcome: Date:

Occupancy Inspection - Codes John Borns Not Ready Wednesday, July 03,

Commercial 2019

Corrective Action Required:

1 Misc OBTAIN FIRE DEPARTMENT APPROVAL

Corrective Action Required:

2 Misc COMPLETE FINISH ELECTRICAL WORK.

- NEC 370-20; IRC E3806.5-6 SET-BACK OF ELECTRICAL RECEPTACLE / SWITCH BOXES: MUST BE FLUSH WITH COMBUSTIBLE WALL SURFACE; 1/4" MAXIMUM

SET-BACK @ NON-COMBUSTIBLE SURFACES. CHECK ALL.

- ENSURE RECEPTACLES ARE MOUNTED SOLID IN PLACE. USE YOKE SPACERS

WHERE REQUIRED

- ENSURE POLARITY IS CORRECT ON ALL RECEPTS

- RECEPTS WITHIN 6' OF EDGE OF SINK MUST BE GFCI PROTECTED

- FACE PLATES REQUIRED ON ALL RECEPTS AND SWITCHES

Corrective Action Required:

3 Misc FINISH PLUMBING NOT READY FOR INSPECTION. COMPLETE INSTALLATION OF

SINKS, ETC. CAP OFF ANY ABANDONED PIPING.

Corrective Action Required:

4 Misc IPC 420.3: WATER CLOSET SEAT(S) MUST BE COMMERCIAL TYPE WITH OPEN

FRONT

Corrective Action Required:

5 Misc COMPLETE RESTROOM TO ADA STANDARDS PER DRAWINGS

Corrective Action Required:

6 Misc TPR DISCHARGE PIPE NOT INSTALLED AT WATER HEATER

Corrective Action Required:

7 Misc NEC 408.4: LABELING OF ELECTRICAL CIRCUIT POSITIONS AT PANEL(S): EACH

BREAKER POSITION MUST BE LABELED. MUST BE LEGIBLE, SPECIFIC. IF PANEL SCHEDULE IS USED NUMBER POSITIONS ON PANEL FRONT PER SCHEDULE. NO

DITTO MARKS OR CONTINUATION SYMBOLS EXCEPT @ MULTIPLE POLE

BREAKERS. LABEL UNUSED BREAKERS "SPARE".

Corrective Action Required:

8 Misc LS CODE OF ORDINANCES 17-309: DISPLAY OF "NO SMOKING" SIGN(S)

REQUIRED AT PUBLIC ENTRY(IES). SHALL BE CONSPICOUS AT EACH PUBLIC

POINT OF ENTRY.

Comments: MOST ISSUES ARE NOT CORRECTED. COMPLETE ALL, AND HAVE APPLICANT AND ELECTRICAL CONTRACTOR ON SITE FOR RE-INSPECTION.