

DEVELOPMENT SERVICES

PLAN REVIEW CONDITIONS

December 01, 2020

CAMM CONSTRUCTION INC
PO BOX 1417
LEES SUMMIT, MO 64063

Permit No: PRCOM20204497
Project Title: FIREHOUSE SUBS
Project Address: 111 SE M 291 HWY, LEES SUMMIT, MO 64063
Parcel Number: 61240180701000000
Location / Legal: THE VILLAGE OF SUMMIT EAST ALL TR 3 (EX BEG SW COR SD TR E 168' N 172' W 145.96'
Description: SWLY 172' TO POB)
Type of Work: CHANGE OF TENANT
Occupancy Group: ASSEMBLY FOR FOOD AND DRINK INC BARS, RESTAURANTS, BANQUET HALLS
Description: TENANT FINISH FOR SANDWICH SHOP

Revisions Required

One or more departments have not approved the permit and the following is a list of requirements from the City of Lee's Summit that have not been satisfactorily addressed in the plans and specifications. Please address the comments as requested and provide three (3) copies of any revised sheets and/or additional information. Please contact the appropriate department regarding clarification of comments.

Development Services Department (816) 969-1200

Fire Department (816) 969-1300

Licensed Contractors

Reviewed By: Joe Frogge

Rejected

1. Lee's Summit Code of Ordinance, Section 7-130.4 - Business License. (excerpt)

No person, other than a licensed contractor or employees of a licensed contractor, shall engage in electrical, plumbing or mechanical business, construction, installation or maintenance unless duly licensed in accordance with this section.

Action required: MEP subcontractors are required to be listed on permit. Provide company names of licensed MEP contractors.

Building Plan Review

Reviewed By: Joe Frogge

Rejected

1. For the Health Department review contact Deb Sees with the Jackson County Public Works Department, Environmental Services Division, at (816) 847-7070. Health Department approval is required prior to receiving any type of building permit from the City of Lee's Summit.

Action required: Comment is for informational purposes.

2. For the Health Department inspection contact Deb Sees with the Jackson County Public Works Department, Environmental Health Division at (816) 847-7070. Health Department approval is required prior to receiving any type of Occupancy from the City of Lee's Summit.

DEVELOPMENT SERVICES

Action required: Comment is for informational purposes.

3. Wall details show a rated wall between adjacent tenants but the wall on the plans are shown existing.

Action required: Clarify. (fyi - separation not required in this case)

4. 2018 IBC 1109.11 Seating at tables, counters and work surfaces. Where seating or standing space at fixed or built-in tables, counters or work surfaces is provided in accessible spaces, at least 5 percent of the seating and standing spaces, but not less than one, shall be accessible. (see code for exception)

ICC A117.1-2017 Section 902.4 Height. The tops of dining surfaces and work surfaces shall be 28 inches minimum and 34 inches maximum in height above the floor.

Action required: Self-serve tables, counters, etc. to be maximum 34" tall.

5. Unified Development Ordinance Article 8, Section 8.180.E

Roof mounted equipment – All roof-mounted equipment shall be screened entirely from view by using parapet walls at the same height as the mechanical units. For additions to existing buildings that do not meet this standard, individual screens will be permitted, with the design subject to approval by the Director.

Action required: Make needed corrections to drawings that provide details as to how mechanical equipment will be screened from all 4 sides per referenced UDO section. (possibly existing? If this is a replacement, screening must be brought up to modern code.)

6. 2018 IPC 918.1 General. (as amended by LSCO 7-412)

Section 918.1 is hereby amended to read as follows: Air admittance valve are only allowed when approved by the Administrative Authority. Vent systems utilizing air admittance valves shall comply with this section. Stack-type air admittance valves shall conform to ASSE 1050. Individual- and branch-type air admittance valves shall conform to ASSE 1051.

Action required: Air admittance valves not approved for this project. Connect to dry vent. (AAV shown in Plumbing Equipment Schedule, not clear where the proposed location will be)

Fire Plan Review

Reviewed By: Michael Weissenbach

Rejected

1. 2018 IFC 1004.3- Posting of occupant load. Every room or space that is an assembly occupancy shall have the occupant load of the room or space posted in a conspicuous place, near the main exit or exit access doorway from the room or space. Posted signs shall be of an approved legible permanent design and shall be maintained by the owner or authorized agent. (Verified At Inspection)

Post occupant load signage at 55. Mount near main exit.

2. 2018 IFC 907.1.1- Construction documents. Construction documents for fire alarm systems shall be submitted for review and approval prior to system installation. Construction documents shall include, but not be limited to, all of the following: 1. A floor plan which indicates the use of all rooms. 2. Locations of alarm-initiating and notification appliances. 3. Alarm control and trouble signaling equipment. 4. Annunciation. 5. Power connection. 6. Battery calculations. 7. Conductor type and sizes. 8. Voltage drop calculations. 9. Manufacturers, model numbers and listing information for equipment, devices and materials. 10. Details of ceiling height and construction. 11. The interface of fire safety control functions. (Informational Purposes)

Any modifications to the fire alarm system, provide PE stamped electronic shop drawings to mike.weissenbach@cityofls.net

DEVELOPMENT SERVICES

3. 2018 IFC 505.1- Address numbers. New and existing buildings shall have approved address numbers, building numbers or approved building identification placed in a position that is plainly legible and visible from the street or road fronting the property. These numbers shall contrast with their background. In Multi-tenant commercial building where tenants have multiple entrances located on different sides of the building , each door shall be addressed. Address numbers shall be Arabic numerals or alphabet letters. Numbers shall be a minimum of 4 inches (102 mm) high with a minimum stroke width of 0.5 inch (12.7 mm).

(Verified At Inspection)

Address all exterior doors.

4. 2018 IFC 901.2- Construction documents. The fire code official shall have the authority to require construction documents and calculations for all fire protection systems and to require permits be issued for the installation, rehabilitation or modification of any fire protection system. Construction documents for fire protection systems shall be submitted for review and approval prior to system installation.

(Informational Purposes)

Any modifications to the fire sprinkler system, provide PE stamped electronic shop drawings to mike.weissenbach@cityofls.net

5. 2018 IFC 901.5- Installation acceptance testing. Fire detection and alarm systems, fire-extinguishing systems, fire hydrant systems, fire standpipe systems, fire pump systems, private fire service mains and all other fire protection systems and appurtenances thereto shall be subject to acceptance tests as contained in the installation standards and as approved by the fire code official. The fire code official shall be notified before any required acceptance testing. The fire code official shall be notified 48 hours before any required acceptance test.

(Informational Purposes)

Call (816)969-1300 to schedule testing.

6. (ACTION REQUIRED)

2018 IFC 5307.3

Provide specs on CO2 tank. If more than 100 pounds of carbon dioxide used in beverage dispensing, gas detection will be required.

7. 2018 IFC 1010.1.10 Panic and fire exit hardware. Doors serving a Group H occupancy and doors serving rooms or spaces with an occupant load of 50 or more in a Group A or E occupancy shall not be provided with a latch or lock unless it is a panic hardware or fire exit hardware.

(Verified At Inspection)

Provide Panic Hardware on doors 101A / 101B / 103

The review conducted by the City of Lee's Summit Development Services Department shall not be construed as a structural review of the project.