CITY OF LEE'S SUMMIT Development Services Department 220 SE Green Street Lee's Summit, MO 64063 (816)969-1200

DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRCOM20182604

Address: 837 NW DONOVAN RD, LEES SUMMIT, MO 64086

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection: Outcome: Date:

Miscellaneous Inspection Michael Harkins Passed Thursday, August 06,

2020

Informational:

1 Miscellaneous Correction

RIGHT WING*

SIGNAGE THROUGHOUT

PROVIDE OVERFLOW PROTECTION ON HOT WATER HEATERS THROUGHOUT

-4TH FLOOR-

405-BAD GFCI AT EXTERIOR

MECHANICAL CLOSET- MISSING COVER MISSING COVER PLATE AND BONDING

OF METALLIC BOX AT CEILING

ELEVATOR EQUIPMENT ROOM- COMPLETE INSTALLATION OF WIRING-LAND IN

BOX

-3RD FLOOR-

302- SEAL PENETRATION IN MECHANICAL ROOM

307- SOFT GFCI AT EXTERIOR PATIO

STAIRWELL 2- SECURE OPERABLE WINDOW FOR FALL PROTECTION

-1ST FLOOR

101-SEAL GAP IN GB AT DRYER RECEPTACLE, MOLD IN MECHANICAL CLOSET CEILING AND WALLS, MISSING BATH FAN IN MASTER BATH 103- MOLD IN PANTRY 105-RANGE NOT ON ANTI TIP DEVICE, 107- DOOR DOESN'T CLOSE AND LATCH PROPERLY 109- SEAL HOLE IN LAUNDRY ROOM WALL, DEAD BOLT ON PATIO DOOR DOESN'T THROW AND LATCH

DATA ROOM WEST SIDE-SEAL UPWARD PENETRATIONS
ELEVATOR EQUIPMENT ROOM- SEAL DRYWALL PATCH
G17- MISSING ESCUTCHEON AT SPRINKLER
G28- CARBON MONOXIDE DEVICE NOT WORKING PROPERLY UP
-INSURE ALL GARAGE, STORAGE, UNIT AND MECHANICAL ROOM DOORS SELF
CLOSE AND LATCH PROPERLY

Comments: