CITY OF LEE'S SUMMIT Development Services Department 220 SE Green Street Lee's Summit, MO 64063 (816)969-1200 **DEVSERVICES.CITYOFLS.NET**

Inspection Summary

Permit #: PRRES20212569 Address: 2353 SW HICKORY LN, LEES SUMMIT, MO 64082

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
All Rough Inspection - Residential	Mitchell Schwarz	Failed	Friday, March 18, 2022

Corrective Action Required:

concente	/ ceron neganea.	
1	Misc	 -pfh to be completed per plans/design -provide blocking for sheathing breaks in garage -anchor bolts to be in the middle 1/3 of bottom plate -address corner studs over bored at E corner garage -nail all intersecting wall corners 12" OC -provide attic access for space above single car garage -fire block back garage wall into soffit -seal bottom plate penetration for EV electrical -fire block furr out for laundry -seal holes in laundry bottom plate -stud shoe for dwv at laundry -strike plates required back of steps garage entry -midway strap all dwv 2" or smaller in diameter -address dwv at master bath exterior wall over bored studs -fire block dead space left of master bath entry -complete fireplace installation -provide stud pack per plans at S great room wall -provide LIB per plans. (If using Gb method please indicate)

-provide documentation for welds throughout -fire block right and left of dining room window -stud packs required per plans at dining room entry -seal penetrations in top plate above front door -sold block sheathing breaks bed 5 -protect all NM with in 6ft of attic access bed 4 closet -provide strike plates as needed bed 2 -solid block 48" on center under kitchen island per plans -solid block at cantilever basement -provide stud packs per plans at office and stairs -fire block back of stairwell, bottom of stairwell dead space 3 places -fire block vertically , horizontally every 10' though out basement -fire block all soffit ends as needed -complete electrical -complete bath exhaust -address top plate boated threw for gas service -anchor all steal columns -provide stud packs per plans at unfinished basement back door -revise plans to show new location of bathroom in basement -seal hold in floor for tub above sump pump -support csst at T in soffit -un able to inspect covered deck/front patio. Remove sheathing

Comments: