


VAN DEURZEN AND ASSOCIATES, P.A. **CONSULTING STRUCTURAL ENGINEERS** 11011 KING STREET, SUITE 130 **COMMERCE TERRACE BUILDING D OVERLAND PARK, KANSAS 66210** (913) 451 - 6305 FAX (913) 451 - 1021

Address or Project Name	City	Inspector		Date		Time	
2151 NW Killarney Ln	Lee's Summit	Todd Langenh	9/10/20	10:00			
Permit #		Contractor		General/Owner			
PRRES 2022 2281		Concrete Design of KC		JFE			
Inspection Type		Bill To					
Slab - Basement & Garage		JFE					
Areas Inspected		Current Temp	24 hr High	24 hr Low			

Site Conditions (all must comply if applicable)			Slab (Basement or Garage As Marked)				
\checkmark	City approved plot plan and building construction	\checkmark	Formed & Reinforced Per City Approved Dwgs				
	plans on site.		Suspended floor slab (over usable space)				
\checkmark	Erosion control is in place and functional (inspection	\checkmark	Garage structural slab per approved plan				
	shall not be performed if erosion control is not	\checkmark	Rear porch				
functionally in compliance with the City			6 mil vapor barrier installed – not required for garage				
	requirements).		slab				
	Building setbacks per approved plot plan		Isolation rings or block-outs are provided over pier pads				
	Soils – bearing capacity as determined by:		for columns				
	Bearing on undisturbed soil @ 1,500 psf		Rubber Membrane installed where required metal				
	Soils report (comment or attach report)	Foo	tings				
	Fill per engineering report		Reinforced per city approved plans.				
	Free of organic material		Deck/porch/balcony piers				
	Cold weather protection <i>Type:</i>		Footing – width, depth and location				
Footing Elevation Certification			Solid jumps				
\Box	"Footing Elevation Certification" form completed by		Frost depth (min. 36 inches)				
	contractor has been reviewed for completeness and		Column pads – basement				
	allowable tolerances.		Column pads – basement structural slab				
Dril	led Piers (refer to footings for deck piers)		Column pads – garage steel column				
	Pier foundation per approved plan		Column/pad at garage structural slab				
	Quantity:		Undermined fdn elements (recommendation in				
	Size:	_	comments and/or attached report)				
	Depth:		Ufer Ground attachment rod provided				
	Bearing:		Location:				



Date

9/10/2022