CITY OF LEE'S SUMMIT Development Services Department 220 SE Green Street Lee's Summit, MO 64063 (816) 969-1200 FAX (816) 969-1201

Temporary Certificate of Occupancy

Permit #:	PRRES20235554
Address:	816 NE ALGONQUIN ST, LEES SUMMIT, MO 64064818 NE ALGONQUIN ST, LEES SUMMIT, MO 64064814 NE ALGONQUIN ST, LEES SUMMIT, MO
	64064
Inspected On:	Friday, September 27, 2024
Inspected By:	Development Center
Expiration Date:	8/28/2024 12:00:00 AM

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. **Do not cover any work until approved.**

Inspection:	Inspector:	Outcome:	Date:	
Occupancy Inspection - Codes Residential Corrective Action Required:	Khanh Nguyen	Ready for Temp CO	Friday, September 27, 2024	
1 Misc	Unit 814: -Complete deck. Install approved post caps at deck beam connections to posts; install hanger for upper landing cross joist connection to double joist; return bottom end of handrail to newel post 818:			
	 -Install two 1/2" through bolts at deck beam-post connection **TCO approved for all units 			
Occupancy Inspection - Codes Residential Corrective Action Required:	Shawn Hoffman	Ready for Temp CO	Tuesday, August 06, 2024	
1 Misc	-Sidewalk and driveway not approved on record			

220 SE Green Street | Lee's Summit, MO 64063 |816.969.1200 | 816.969.1201 Fax | cityofLS.net/Development

		pproved post caps at deck b pper landing cross joist cor drail to newel post		
Corrective Action Required:	**TCO approved for unit &	314 only		
2 Misc	UNIT 818			
	- ADD SUPPORT FOR DECK - LOWER WATER METER IN - PROVIDE SPLASH PADS	I PIT TO 14-18" FROM LID 36" AWAY FROM FOUNDAT DOWN SPOUTS		
	**TCO approved for unit 814 and 818 only			
Occupancy Inspection - Codes Residential	Khanh Nguyen	Ready for Temp CO	Monday, July 29, 2024	
Corrective Action Required: 1 Misc	-Sidewalk and driveway not approved on record			
	Unit 814: -Sod -Gutter, downspout, and extensions -Complete deck. Install approved post caps at deck beam connections to posts; install hanger for upper landing cross joist connection to double joist; return bottom end of handrail to newel post -Provide sewer tracer wire port at grade			

Comments: