# CITY OF LEE'S SUMMIT

# Development Services Department 220 SE Green Street Lee's Summit, MO 64063 (816)969-1200

# OnlinePortal at DEVSERVICES.CITYOFLS.NET

# **Inspection Summary**

Permit #: PRCOM20235207

Address: 2931 SE SHENANDOAH DR, LEES SUMMIT, MO 64063

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection: Inspector: Outcome: Date:

All Rough Inspection - Khanh Nguyen Partial Wednesday, June 11,

Commercial 2025

Corrective Action Required:

1 Misc Front garage PFH walls only:

-Provide 2 anchors per wall sill plate

-Nail wall top plate to header w/ 2 rows of 16d @ 3" oc

Corrective Action Required:

2 Misc Interior and exterior sheathed shearwalls:

-lower level, 1st, and 2nd fl-one side sheathed

-exterior shearwalls

Corrective Action Required:

3 LOWER LEVEL OK:

-Pre-rock behind tubs and showers

Demising/shearwall in-wall correction:

-Vent cloth washer trap (006)

Corrective Action Required:

4 FIRST FLOOR OK:

-Pre-rock behind tubs ad showers

Demising/shearwall in-wall corrections:

-FB gap at top plates (101) -Anchor sill plates (110)

Anchor sin plates

Corrective Action Required:

- OK:
- -Pre-rock behind tubs ad showers
- -Demising/shearwall in-wall
- \*\*Check all
- -Fc penetrations at shower&tub wall; Fc along edge
- -Nail stud packs per plan
- -Fc water line penetrations of corridor fire barrier wall
- -Check nail all hangers above balconies; support of balcony deck beam

# 218:

- -Protect wiring at bedroom top plate
- -Protect roof drain
- -Squash block above windows
- -Truss repair above master bathroom

## 217:

- -Rock&mud at top of double stud wall
- -Install long screw

#### 215:

- -Nail 3x hanger at balcony
- -Protect wiring at bedroom top plate

### 213:

#### 216:

-Secure wiring within 12" of ceiling boxes

### 214:

-Support (2)2x10 above balcony

#### 211:

-Engineer to address support of (2)2x10 above balcony

#### 212:

# 209:

- -Engineer to address support of (2)2x10 above balcony
- -Fb gap at top of demising wall

## 210:

- -Top plate over-notched at balcony beam support
- -Squash block above bedroom window
- -Protect plumbing at master closet
- -Firestop roof drain at tub

#### 207:

-Fc along edge of elevator wall and at penetrations

		208:
Corrective 6	e Action Required: THIRD FLOOR	205:
		206: -Squash block above windows -Protect dryer wiring at top plate
		**Stop at 206**  -Access to roof space above end units -Frame the cantilevered balcony roof per 2/S3.42 -1st layer inside ceiling space at stair towers wall needs more work. Add blockings where required and nail GB
		302: -Tie down trusses to balcony beam; tie down beam
		301: -Tie down trusses to balcony beam; tie down beam
Corrective 7	Action Required: FOURTH FLOOR	Corridor: -Secure EM light wiring at max 4.5 ft intervals
		Dwelling units-OK Corridor- OK

**Comments:**