CITY OF LEE'S SUMMIT

Development Services Department 220 SE Green Street Lee's Summit, MO 64063 (816) 969-1200 FAX (816) 969-1201

Temporary Certificate of Occupancy

Permit #: PRRES20245128

Address: 3221 SW ARBORIDGE CIR, LEES SUMMIT, MO 64082

Inspected On: Friday, July 11, 2025

Inspected By: Wes Bears

Expiration Date: 7/11/2025 12:00:00 AM

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. **Do not cover any work until** approved.

Inspection: Inspector: Outcome: Date:

Occupancy Inspection - Codes Drew Fischer Ready for Temp CO Wednesday, June 11,

Residential

Corrective Action Required:

1 Misc -address pending driveway and sidewalk inspections

-final grade and sod

-splash blocks and sump pump discharge to extend 36" from foundation -address water meter pit missing ring and lid (ensure 14"-18" from top of meter to well ring lid, 2" min. Of gravel at bottom of meter well, clearance

2025

around meter for serviceability)

-missing gutters

Corrective Action Required:

2 Misc -address pending sidewalk inspection

-splash blocks and sump pump discharge to extend 36" from foundation -address water meter pit missing ring and lid (ensure 14"-18" from top of meter to well ring lid, 2" min. Of gravel at bottom of meter well, clearance

around meter for serviceability)

Occupancy Inspection - Codes Drew Fischer Ready for Temp CO Monday, May 12, 2025

Residential

Corrective Action Required:

1 Misc -address pending driveway and sidewalk inspections

-final grade and sod

-splash blocks and sump pump discharge to extend 36" from foundation -address water meter pit missing ring and lid (ensure 14"-18" from top of meter to well ring lid, 2" min. Of gravel at bottom of meter well, clearance

around meter for serviceability)

around meter for serviceability)

-missing gutters

Occupancy Inspection - Codes Residential Ready for Temp CO Thursday, March 27, 2025

Corrective Action Required:

1 Misc -address pending driveway and sidewalk inspections -final grade and sod -splash blocks and sump pump discharge to extend 36" from foundation -address water meter pit missing ring and lid (ensure 14"-18" from top of meter to well ring lid, 2" min. Of gravel at bottom of meter well, clearance

-missing gutters

Comments: