

CITY OF LEE'S SUMMIT CODES ADMINISTRATION 220 SE GREEN ST. P.O.BOX 1600

PHONE: 816-969-1200

FAX:

816-969-1201

Inspection Summary

Permit #: PRCOM20112705, Building Permit - Commercial Address: 1201 SW 3RD ST, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection: Outcome: Date:

Underground Mark Harding Passed Tuesday, June 12, 2012

Electrical Inspection

- Commercial

All Rough Mark Harding Failed Tuesday, June 12, 2012

Inspection - Commercial

Corrective Action Required

1 MISC ALL-ROUGH-

EXTERIOR WALL-FRAMING APPROVED EXTERIOR WALL - ELECTRRICAL APPROVED

EXTERIOR WALL -PLUMBING- INSTALL BOCA PLATES, INSTALL CORRECT PLATES NEED TO BE 2" ABOVE BOTTOM PLATE.

INTERIOR WALLS- (INCOMPLETE AT THIS TIME)
DO NOT COVER OR ONE SIDE UNTILL INSPECTED)

Corrective Action Required

2 MISC NO INTERIOR WALLS -BUILT OR INSPECTED AS OF 6-12-12

EXTERIOR ONLY APPROVED TO COVER, TRUSS APPROVED TO

COVER BOTTOM CORD.

Footing Inspection - Mark Harding Failed Tuesday, June 12, 2012

Commercial

Corrective Action Required

1 MISC

PERIMETER FOOTING FOR GAS STATION APPROVED PENDING ENG REPORT ON PIERS FOR CANOPY

-PENDING REPORT ON TRASH ENCLOSER **

SUBMIT ENGINEERS REPORT ON FOOTING INSPECTIONS,

PIERS, BUILDING FOOTING, TRASH ENCLOSER

FOOTING-6-12-12-MH

Sewer Service

Mark Harding

Passed

Tuesday, June 12, 2012

Inspection - Commercial

Corrective Action Required

1 MISC

SEWER INSPECTED BY BILL LYONS PUBLIC WORKS.

BILL INSPECTED THE CONNECTION FROM BUILDING TO SEWER

MAIN 10' OUTISDE BUILDING

Underslab Plumbing Mark Harding

Inspection - Commercial

Passed Tuesday, June 12, 2012

Underslab Electrical Mark Harding

Passed

Tuesday, June 12, 2012

Inspection - Commercial

Water Service

Mark Harding

Failed

Tuesday, June 12, 2012

Inspection - Commerciall

Corrective Action Required

1 MISC

SEE BILL LYON-FOR INSPECTION IF 2" OR GREATER- CODES IF

UNDER 2" WATER MAIN WILL BE MOVED OFF OF 3RD ST

Comments: