

CITY OF LEE'S SUMMIT CODES ADMINISTRATION 220 SE GREEN ST. P.O.BOX 1600

PHONE: 816-969-1200

FAX: 816-969-1201

Temporary Certificate of Occupancy

Permit #: Address: Inspected On: Inspected By: Expiration Date: PRCOM20121405 178 NW OLDHAM PKWY, LEES SUMMIT, MO 64081 Friday, March 01, 2013 John Borns 3/28/2013 12:00:00 AM

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. **Do not cover any work until approved.**

| Inspection: Occupancy Inspection - Codes Commercial | | Inspector: | Outcome: | Date: |
|---|---------------------|--|------------------|------------------------|
| | | John Borns | Temporary C of O | Friday, March 01, 2013 |
| Correcti | ve Action Required: | | | |
| 1 | MISC | RESOLVE ISSUES WITH FIRE DEPARTMENT AND WATER DEPARTMENT | | |
| Correcti | ve Action Required: | | | |
| 2 | MISC | PROVIDE ELECTRICAL RECEPTACLE WITHIN 10 METERS OF RTU'S #11 AND #12 | | |
| Correcti | ve Action Required: | | | |
| 3 | MISC | NO CLAMPS AT THR #12 | EE SUPPORTS FO | R GAS PIPING TO RTU |
| Correcti | ve Action Required: | | | |
| 4 | MISC | PHASE 1 AREA: A) SW ROOM - PROVIDE SLACK W - SUMP PUMP DUPL - RECEPTACLE ABO | EX RECEPTACLE N | IOT GFI |

COVER PLATE

B) GENERAL AREA

- SUPPORT MC CABLE TO STRUCURE -- NOT ON SPRINKLER PIPE

- SECURE MC CABLE WITHIN 12" OF ENTRY TO BOXES

- PLUG UNUSED OPENINGS IN J-BOXES

- CHECK ALL CORD & PLUG WIRING AT HIGH BAY LIGHTS; REPAIR/REPLACE ANY DAMAGED

C) ELECT RM @ NW:

- INSTALL CLOSER @ SW EGRESS DOOR AND CHANGE LOCK TO THUMB TYPE

- SUPPORT HVAC FLEX DUCT AND DIFFUSER

- SECURE MC CABLE WITHIN 12" OF ENTRY TO BOXES & PANELS

- CLOSE OPEN J-BOX(ES)

- UPDATE PANEL SCHEDULES AND MAKE LEGIBLE

Comments: RE-INSTATE AND EXTEND TCO TO ACCOMODATE RESOLUTION OF OUTSTANDING ISSUES IN SW PHASE 1 AREA.