## PLANNING AND CODES ADMINISTRATION DEPARTMENT 220 SE GREEN STREET LEE'S SUMMIT, MO 64063 (816) 969-1200 FAX (816) 969-1201

## **Inspection Summary**

Permit #: PRCOM20150084, Building Permit - Commercial Address: 651 SW 2ND ST, LEES SUMMIT, MO 64063

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection: Outcome: Date:

**In-wall Inspection** John Borns Failed Thursday, February 05, 2015

Corrective Action Required

1 Misc 1 IRC R502.13; R602.8: IN WOOD-FRAMED STRUCTURE FIRE-BLOCK ALL

LEVEL-TO-LEVEL OPENINGS -- ANY HOLES OR DISCONTINUITIES IN TOP PLATES. FILL BORES FOR ELECTRICAL CABLE AT TOP PLATE OF DEMISING

WALL.

Corrective Action Required

2 Misc 1 IPC 305.8; IRC P2603 PROTECTION FROM PENETRATION OF PVC / ABS / PEX /

COPPER PLUMBING PIPE LESS THAN 1-1/2" FROM FACE OF FRAMING TO RECEIVE SCREWED OR NAILED COVERING: PROTECT PIPE WITH MINIMUM 1/16" THICK HARDENED STEEL SHIELD PLATES. SHIELD PLATES SHALL COVER THE AREA OF THE MEMBER WHERE THE PIPE PENETRATES. CHECK ALL.

**Corrective Action Required** 

3 Misc 1 IRC E3702 PROTECTION OF NM ELECT CABLE BORED THROUGH FRAMING

WITH EDGE OF HOLE <1-1/4" FROM FACE OF STUD/PLATE: INSTALL MINIMUM 1/16" THICK HARDENED STEEL SHIELD PLATES TO PROTECT NON-METALLIC

CABLE. CHECK ALL.

**Corrective Action Required** 

4 Misc 1 APPROVED DRAWING(S) REQUIRED TO BE ON SITE FOR ALL SUBSEQUENT

INSPECTIONS.

Comments: CALL IF QUESTIONS.