PLANNING AND CODES ADMINISTRATION DEPARTMENT 220 SE GREEN STREET LEE'S SUMMIT, MO 64063 (816) 969-1200 FAX (816) 969-1201

Inspection Summary

Permit #: PRCOM20150781, Building Permit - Commercial Address: 2801 NE MCBAINE DR, LEES SUMMIT, MO 64064

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Above Ceiling Inspection	Khanh Nguyen	Passed	Monday, October 19, 2015
Occupancy Inspection - Codes Commercial	Khanh Nguyen	Failed	Monday, October 19, 2015
Corrective Action Required			
1 Misc 1	 -OBTAIN APPROVAL FROM: PLANNING & DEVELOPMENT; WATER DEPT; PUBLIC WORKS; HEALTH DEPT -UNDERGROUND ELECTRICAL NOT FULLY APPROVED. ALL THE LIGHT POLE PIERS WERE NEVER INSPECTED, AS WELL AS THE UNDERGROUND ELECTRICAL TO THE NORTH LIGHT POLE -SUBMIT 3RD PARTY SPECIAL INSPECTION APPROVAL -PATCH EXTERIOR WALL HOLE NEAR CT CABINET -RAISE THE WATER SERVICE METER TO GRADE LEVEL -PAINT EXTERIOR GAS LINE FOR PROTECTION -INSTALL SIDEWALK AT NW END OF BUILDING -COMPLETE TRASH ENCLOSURE -BEVEL FLOOR ELEVATION CHANGE AT RESTROOM DOOR -INSTALL SAFETY GLAZING AT PARTY RM WALL&DOOR -RESTROOMS ARE NOT COMPLETED. INSTALL GRAB BARS AND PARTITIONS AS REQUIRED -COMPLETE CLOSING OF OPEN SIDE OF PLATFORM AND FLOOR GAPS AND PLATFORM FLOORING -SECURE ALL EMT WITHIN 3 FT OF GUTTER BOX ABOVE SERVICE PANEL -LABEL ALL MDP BREAKERS -PROVIDE GUARDRAIL OR BARRIER AT STAIR WHERE THE VERTICAL CLEARANCE IS LESS THAN 80" ABOVE THE FLOOR. THE BARRIER OR GUARDRAIL SHALL BE MAXIMUM 27" IN HEIGHT -COMPLETE MECHANICAL ABOVE IT RM 		

-SECURE ALL LFNC RACEWAY WITHIN 12" OF SIGN LED SUPPLY BOXES. LFNC LONGER THAN 6 FT SHALL BE SECURELY FASTEN EVERY 3 FT

Comments: