PLANNING AND CODES ADMINISTRATION DEPARTMENT **220 SE GREEN STREET** LEE'S SUMMIT, MO 64063 (816) 969-1200 FAX (816) 969-1201

Inspection Summary

Permit #:PRRES20170161, Building Permit - Residential Address: 1695 NE PARKWOOD DR, LEES SUMMIT, MO 64064

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection: Inspector: Outcome: Date:

Gas Service Inspection - Khanh Nguyen Friday, May 19, 2017 Passed

Residential

All Rough Inspection -Khanh Nguyen Failed Friday, May 19, 2017

Residential

Corrective Action Required

***REPAIR EROSION CONTROL AT FRONT Misc

FRAMING:

- -NAIL SIDING TO SILL PLATE PER CODE
- -NAIL CORNER STUDS W/ 16D @ 12" OC OR EQUIVALENT **NAILING**
- -SEAL RETURN AIR SPACE AT FOYER WALL
- -ANCHOR GARAGE SILL PLATES PER CODE. MIN 2 ANCHORS FOR
- THE SHORT PLATE. TIGHTEN ALL ANCHOR NUTS
- -INSTALL STRAPS FOR THE GARAGE PORTAL BRACE WALL
- -BRACE LVL BEAM ENDS FROM ROTATION
- -FIREBLOCK FIREPLACE SPACE FROM ATTIC; FB BASEMENT WALL SPACE FROM CEILING FURDOWN SPACE
- -PROVIDE SOLID BLOCKING UNDER POINT LOAD BELOW PANTRY WALL
- -INSTALL STUD W/ GREEN PLATE AT BASEMENT BED WALL; OR IF DOOR WILL BE INSTALLED, THEN COMPLETE RELOCATE WIRING
- -NOTCHED JOIST BELOW FRONT BAT TOILET

ELECTRICAL:

-PAN OFF ELECTRICAL FROM RETURN AIR SPACE INSIDE OFFICE WALL

-PROTECT WIRING RUNNING ACROSS CEILING JOIST WITHIN 6 FT OF ATTIC ACCESS

-IN BASEMENT, PROTECT WIRING RUNNING ACROSS BOTTOM OF JOISTS; OR MOVE THE WIRINGSS TO WALL/DUCT

MECHANICAL:

-PROVIDE MIN. 1" AIR GAP AROUND THE FIREPLACE VENT

****DO NOT INSULATE

Electrical Service Khanh Nguyen Passed Friday, May 19, 2017 **Inspection - Residential**

Comments: