



FIRE DEPARTMENT

PLANS REVIEW CONDITIONS

Permit No: PRCOM20171418 Date: June 15, 2017
Project Title: SAINT LUKES OBSTETRICS AND GYNECOLOGY Applicant:
Location: 2737 NE MCBAINE DR, LEES SUMMIT, MO 64064 R.F. FISHER ELECTRIC COMPANY LLC
PO BOX 3110
KANSAS CITY, KS 66103
Type of Work: Primary: (913) 384-1500
Occupancy Group: B
Description: INTERIOR ALTERATIONS TO EXISTING MEDICAL OFFICE
Construction Type: Type IIB (Unprotected)
Map Page: 175R

Listed below are requirements from our department for the project noted above. If you have any additional questions, please contact our department for further clarification.

Alarm Plan Review

Reviewed By: Joe Dir

Released for Construction

1. 2012 IFC 901.5- Installation acceptance testing. Fire detection and alarm systems, fire-extinguishing systems, fire hydrant systems, fire standpipe systems, fire pump systems, private fire service mains and all other fire protection systems and appurtenances thereto shall be subject to acceptance tests as contained in the installation standards and as approved by the fire code official. The fire code official shall be notified before any required acceptance testing. The fire code official shall be notified 48 hours before any required acceptance test.

ACTION REQUIRED:(information purposes)

Acceptance testing of the fire alarm system modification will be required prior to the final occupancy inspection. To schedule a test contact the fire department at 816-969-1300.

2. Horn/Strobes

ACTION REQUIRED:

Existing toilet #207 and #206 on the plans show horn/strobe notification devices installed. The horn portion of the devices needs to be disabled or the horn/strobes need to be replaced with just strobe notification devices in the restrooms, No horns in restrooms.

The applicant understands that the requirements listed above must be corrected to conform to applicable City Codes and Ordinances.