

Inspection Summary

Permit #: PRCOM20161179, Building Permit - Commercial
Address: 1820 NW OBRIEN RD, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Occupancy Inspection - Codes Commercial	John Borns	Partial	Friday, June 16, 2017

Corrective Action Required

2	Misc	PVC PIPE PENETRATIONS OF RATED CEILING ASSEMBLIES TO BE FIRE-STOPPED PER APPROVED DRAWINGS
---	------	--

Corrective Action Required

3	Misc	RESOLVE ISSUES PRESENTED BY: FIRE DEPARTMENT WATER UTILITIES DEPARTMENT PLANNING DIVISION PUBLIC WORKS
---	------	--

Corrective Action Required

4	Misc	BUILDING EXTERIOR: - HEIGHT OF THRESHOLDS AT PATIO DOORS - SEAL ALL OPENINGS IN EXTERIOR WALL - SEAL AROUND DISCONNECT ENCLOSURES, ETC - COMPLETE INSTALLATION OF DOWNSPOUTS - EXHAUST HOOD MISSING AT NORTH WALL 2ND LVL - INSTALL GAS PRESURE REGULATOR - PAINT EXTERIOR EXPOSED FERROUS GAS PIPING - OPEN 4" PVC PIPE RISER NORTH OF BUILDING - INSTALL PARKING LOT LIGHT POLES - COMPLETE FINISH SITEWORK
---	------	---

Comments: BALCONY GUARDS NOW SECURED TO FRAMING.