CITY OF LEE'S SUMMIT Development Services Department 220 SE Green Street Lee's Summit, MO 64063 (816)969-1200

DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRRES20183477

Address: 416 NW MAIN ST, LEES SUMMIT, MO 64063

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection: Inspector: Outcome: Date:

Occupancy Inspection - Codes John Borns Failed Thursday, October 31,

Residential 2019

Corrective Action Required:

1 Misc NEC 314-20; IRC E3906.5-6 SET-BACK OF ELECTRICAL RECEPTACLE / SWITCH

BOXES: MUST BE FLUSH WITH COMBUSTIBLE WALL SURFACE; 1/4" MAXIMUM

SET-BACK @ NON-COMBUSTIBLE SURFACES. SEE AT KITCHEN BACKSPLASH.

Corrective Action Required:

2 Misc CHECK ALL ELECTRICAL RECEPTACLES TO ENSURE ALL ARE MOUNTED SOLID TO

BOX. SEVERAL FOUND TO BE LOOSE SIDE-TO-SIDE. USE YOKE SPACERS OR BOX

EXTENDERS WHERE NEEDED.

Corrective Action Required:

3 Misc NEC 422.31B CIRCUIT BREAKERS FOR APPLIANCES RATED OVER 300 VOLT-AMPS

OR 1/8 HORSEPOWER: IF TO SERVE AS DISCONNECT MUST BE LOCKABLE IF APPLIANCE IS NOT WITHIN SIGHT OF PANELBOARD. INSTALL LOCK-OUT DEVICE

ON KITCHEN RANGE CIRCUIT BREAKER.

Corrective Action Required:

4 Misc SEAL EXTERIOR LIGHT FIXTURES TO WALL.

IRC R703.1: OPENINGS AT EXTERIOR WALLS: SEAL HOLES, PENETRATIONS,

ANNULAR SPACES IN EXTERIOR WALL (PIPE, CONDUIT, CABLES...)

Corrective Action Required:

5 Misc NEC 350.30; IRC 3802.1: LIQUIDTIGHT FLEXIBLE NON-METALLIC ELECTRICAL

WHIP MUST BE SECURED TO STRUCTURE WITHIN 12" OF ENTRY TO A/C DISCONNECT ENCLOSURE. RECOMMEND SHORTENING WHIP TO ABOVE

GROUND TO PREVENT DAMAGE.

Comments: NO CONTENTS NOR OCCUPANCY BEFORE APPROVAL.