

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRRES20210467
Address: 2049 NW ASHURST DR, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
All Rough Inspection - Residential	Michael Harkins	Failed	Monday, August 16, 2021

Corrective Action Required:

1	Misc	- PFH portal frame approved - rear deck approved - covered front porch approved
---	------	---

Corrective Action Required:

2	Miscellaneous Correction	Provide one roof vent per plan covered deck Provide THJA26 hanger per truss plans bed #2 Nail exterior wall sheathing per code Nail abutting studs at intersecting wall corners per plan Fire block dryer vent laundry Fire block B vent chase garage Fire block dead space laundry Tighten anchor bolt stairway landing Add 2x6 under beam near gas line Tighten anchor bolts basement e restrooms Seal upward penetration basement near patio light fixture Provide midpoint support vertical DWV 2" & smaller at basement SGD Provide through bolts deck beam to post connection
---	--------------------------	--

Comments:

