CITY OF LEE'S SUMMIT Development Services Department 220 SE Green Street Lee's Summit, MO 64063 (816)969-1200

DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRRES20212835

Address: 3108 SW ARBORIDGE DR, LEES SUMMIT, MO 64082

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection: Inspector: Outcome: Date:

All Rough Inspection - Mitchell Schwarz Failed Tuesday, February 01,

Residential 2022

Corrective Action Required:

1 Misc -address great room exterior wall not tied together with dining room

exterior wall

Seal top plate penetration bed room 2

-nail intsecting wall corner 12" O.C (SW master bedroom)

-cs-pf per design and plans at all locations

-exterior sheathing per plans

-connect bath exhaust fan in master toilet

-install and complete all exterior doors and windows

-provide protection plate for service cable above secondary panel

-steel column (E) to be 3.5" diameter per plans

-interior wall stud spacing not to be more than 24" (north wall bar wall &

north bed 4 wall)

-joist hangers required at stair landing where bearing ends

-provide fire blocking at furr down end in basement bed room bath

-extend soild blocking one joist bay on either side of island above per plans -provide 3 #2 2x12 joists flush per plans basement unfinished area N side

Comments: